

# 10

\*\*Due to the existing access road width (approx. 20ft), the Q pad access road and pad must be built and construction equipment mobilized-out **before** the pipeline crews reach the western limit of "Phase 1" (red dashed line). Pipeline crews started construction on 7/21/10

W pad

Pipeline crews will begin here and work to the south and west

"Phase 1" of pipeline improvement

1-10

Q pad access road (approx. 1/2 mile)

"Phase 2" of pipeline improvement

CSF 43D-10-07-91

Exit to County Road 311

CSF 34D-10-07-91

\*Q pad entrance  
\*Ending point (western limit) of "Phase 1" pipeline improvement  
\*Starting point for "Phase 2" pipeline improvement

Q pad (3 pending APDs)



Antero Resources Piceance Corporation

Piceance Basin

Castle Springs Q pad permits

Construction Scheduling



July 22, 2010