

# CEMENT JOB REPORT



<b>CUSTOMER</b> Kerr McGee Corp			<b>DATE</b> 22-DEC-09		<b>F.R. #</b> 1001542619		<b>SERV. SUPV.</b> KURT R KUDRNA		
<b>LEASE &amp; WELL NAME</b> HANSON GAS UNIT #1 - API 05123085940000			<b>LOCATION</b>			<b>COUNTY-PARISH-BLOCK</b> Weld Colorado			
<b>DISTRICT</b> Brighton			<b>DRILLING CONTRACTOR RIG #</b> W/O			<b>TYPE OF JOB</b> Squeeze-Perforation			

SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		PHYSICAL SLURRY PROPERTIES						
				SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT <sup>3</sup>	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
MATERIALS FURNISHED BY BJ										
Class "G" + adds				50	15.8	1.15	4.98	01:30	10	5.80
Fresh Water				0	8.34	0	0	00:00	17.7	
Fresh Water				0	8.34	0	0	00:00	50	
Premium Lite Cement + Adds				400	12.5	1.89	10.38	03:00	125	91.86
FRESH WATER				0	8.34	0	0	00:00	3	
Available Mix Water 300 Bbl. Available Displ. Fluid 100 Bbl.				<b>TOTAL</b>				205.7 97.66		

HOLE			TBG-CSG-D.P.				COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	SIZE	WGT.	TYPE	DEPTH	GRADE	SHOE	FLOAT	STAGE
0	0	0	4.5	11.6	CSG	4750	N-80			

LAST CASING		PKR-CMT RET-BR PL-LINER		PERF. DEPTH		TOP CONN		WELL FLUID			
SIZE	WGT	TYPE	DEPTH	BRAND & TYPE	DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
				CEMENT RETAINER	4710	4750		2.375	8RD	KCL WATER	8.43

DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	
18	BBLS	Fresh Water	8.34	0	0	0	8956	2500	6224	2500	TRANSPORT

**Circulation Prior to Job**

Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/>				Circulation Time: 0		Circulation Rate: 0 BPM	
Mud Density In: 8.43 LBS/GAL Mud Density Out: 8.43 LBS/GAL				PV & YP Mud In: 55		PV & YP Mud Out: 55	
Gas Present: NO <input type="checkbox"/> YES <input checked="" type="checkbox"/> Units: 0				Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>			

**Displacement And Mud Removal**

Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/>				Amount Bled Back After Job: .25 BBLS			
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL				Method Used to Verify Returns: VISUAL			
Cement Returns at Surface: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO				Were Returns Planned at Surface: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE							
Centralizers: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Quantity: Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID			
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD							

**Plugs**

Number of Attempts by BJ: 0		Competition: 0		Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Quantity:	
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES			
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES				Top of Plug: 0 FT		Bottom of Plug: 0 FT	

**Squeezes (Update Original Treatment Report for Primary Job)**

BLOCK SQUEEZE <input type="checkbox"/>		SHOE SQUEEZE <input type="checkbox"/>		TOP OF LINER SQUEEZE <input type="checkbox"/>		PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>	
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL	

**Casing Test (Update Original Treatment Report for Primary Job)**

Casing Test Pressure: 0 PSI		With 0 LBS/GAL Mud		Time Held: 00 Hours 00 Minutes	
-----------------------------	--	--------------------	--	--------------------------------	--

**Shoe Test (Update Original Treatment Report for Primary Job)**

Depth Drilled out of Shoe: 0 FT		Target EMW: 0 LBS/GAL		Actual EMW: 0 LBS/GAL	
Number of Times Tests Conducted: 0		Mud Weight When Test was Conducted: 0 LBS/GAL			



# CEMENT JOB REPORT



Problems Before Job (I.E. Running Casing, Circulating Well, ETC)

N/A

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)

N/A

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)

N/A

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	4000 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
08:20	0	0	0	0	N/A	PRE RIG UP SAFETY MEETING	
09:15	0	0	0	0	N/A	JOB SAFETY MEETING	
09:22	4234	0	.3	.3	H30	PRESSURE TEST C103	
09:25	2300	0	2	50	H20	PREFLUSHW/ FRESH WATER	
10:40	0	0	0	0	N/A	WE GOT 18 BBL OF FRESH WATER BACK,BY THE TIME WE GOT ZERO	
10:45	0	0	0	0	N/A	SHUT DOWN AND RIGGED DOWN TO WAIT ON RIG TO PULL TUBING,THEN WIRE LINE, THEN RIG TO PUT TUBING BACK IN THE HOLE.	
13:50	4006	0	.3	.3	H20	PRESSURE TEST C103	
13:52	902	0	2.4	3	H20	PREFLUSHW/ FRESH WATER	
13:56	1210	0	2.4	125	CEMENT	BATCH UP AND PUMP 400 SACKS OF PLC+.4%FL-52+3% BENTONITE+99.5% FRESH WATER @ 12.5 PPG	
14:48	1148	0	2.4	10	CEMENT	BATCH UP AND PUMP 50 SACKS OF CLASS G+44.2% FRESH WATER @ 15.8 PPG	
14:53	0	0	0	0	N/A	WASH UP PUMPS AND LINES	
14:58	1310	0	2.4	17.7	H20	DISPLACEMENTW/ FRSH WATER	
15:11	0	0	0	0	N/A	DONE	
15:45	0	0	0	0	N/A	POST RIG DOWN SAFETY MEETING	
	0	0	0	0	0	THE RIG CREW REVERSE OUT THROUGH OUR MANIFOLD	
BUMPED PLUG Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG 0	TEST FLOAT EQUIP. Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 60	TOTAL BBL. PUMPED 206	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N	Service Supervisor Signature: 