

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 11/3/2010

Document No. 2577598

Personnel On Location

COGCC:	Kevin King	7:30 AM	5:45 PM
RACS:	Josh Brown	7:45 AM	5:45 PM
	John Thompson	7:45 AM	5:45 PM
	David Simens	7:45 AM	5:45 PM

Weather: Sunny  
Calm (AM), Lt. Breeze (PM)  
30's - 50's (AM), 50's - 60's(PM)

Work Summary

Tag at 170', Run in hole with tubing to 165'  
Mix and pump 90 sacks of 15.7 lb/gal cement. No cement to surface  
Rig down and move to Pad #1  
Cut off Pasture Well wellhead  
Weld on flang and nipple up BOPs  
Tag Homestead well at 44'

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS		7500 Rig down from DB Orphan Homestead #2	25.0%	1875
2	Rig Hours	Hr		380 9.5 Rig Hours	69.5	26410
3	Cement	Sacks		22 Pump 90 sacks	344	7568
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	40,703.00