

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 11/6/2010

Document No. 2577601

Personnel On Location

COGCC:	Kevin King	7:40 AM	4:20 AM
RACS:	Josh Brown	7:20 AM	4:20 AM
	David Simens	7:20 AM	4:20 AM
	John Cook	7:20 AM	4:20 AM

Weather: Sunny  
Calm  
30's - 50's(AM), 50's - 60's (PM)

Work Summary

Tag at 404'  
Run tubing in hole to 400' and pump 300 gals poly-plus to clean out sand  
Pump 300 ringfree to clean out poly-plus and about 3000 gals fresh water to circulate out of hole  
Pump 600 gals 9.4 lb/gal mud  
Need new cement bulk truck gasket. Will be here by tomorrow AM.  
Dig out Homestead well and cut off 4' below ground leavel and weld plate on top

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		37.5%	2812.5
2	Rig Hours	Hr	380	9 Rig Hours	98	37240
3	Cement	Sacks	22		484	10648
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	55,550.50