

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 11/7/2010

Document No. 2577602

Personnel On Location

COGCC:	Kevin King	7:20 AM	11:20 AM
RACS:	Josh Brown	7:15 AM	11:20 AM
	David Simens	7:15 AM	11:20 AM
	John Cook	7:15 AM	11:20 AM

Weather: M. Cloudy  
Calm/Lt. Rain  
30's - 40's(AM)

Work Summary

Replace gasket in cement bulk truck and load silo  
Pump 120 sacks of 15.7 lb/gal cement at 400'  
Pull tubing and close in well for the night  
Stamp label on Homestead marker plate  
Clear off working area around Ballpark well

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		37.5%	2812.5
2	Rig Hours	Hr	380	4 Rig Hours	102	38760
3	Cement	Sacks	22	Pump 120 sacks	604	13288
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	59,710.50