

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 11/8/2010

Document No. 2577603

Personnel On Location

COGCC:	Kevin King	7:40 AM	5:55 PM
	Jay Krabacher	5:05 PM	5:55 PM
RACS:	Josh Brown	7:25 AM	5:55 PM
	David Simens	7:25 AM	5:55 PM
	John Cook	7:25 AM	5:55 PM
	John Thompson	1:30 PM	2:00 PM
	Kim	1:30 PM	2:00 PM

Weather: M. Cloudy (AM), Cloudy (PM)  
Calm (AM), Rain (PM)  
30's - 40's(AM), 40's - 50's (PM)

Work Summary

Tag at 170'  
Run tubing to 165' and pump 71 sacks of 15.7 lb/gal cement, no cement to surface  
Rig down from Pasture and begin move to Ballpark  
Weld on flang to Ballpark well

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		37.5%	2812.5
2	Rig Hours	Hr	380	10.5 Rig Hours	112.5	42750
3	Cement	Sacks	22	Pump 71 sack	675	14850
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
Current Total =>					\$	65,262.50