



02055256

Andrews, David

From: GJRig01@oxy.com
Sent: Tuesday, September 13, 2011 1:09 AM
To: Andrews, David
Subject: OXY / H&P 330 / 697-08-53 PAD / CC 697-08-52B / CEMENT SUMMARY

Follow Up Flag: Follow up
Flag Status: Completed

CEMENTED 9.625" 36LB/FT J-55 LTC CASING AS FOLLOWS: PUMPED 20 BBLS FRESH WATER; 20 BBLS OF GEL SPACER; 20 BBLS OF FRESH WATER. CEMENTED 9.625" SURFACE CASING WITH: 1049 SACKS OF LEAD - 435.3 BBLS OF 12.3 PPG - 2.33 CU. FT/SK VERSACEM LEAD AT 6 BPM. 170 SACKS OF TAIL - 62.7 BBLS OF 12.8 PPG - 2.07 CU. FT/SK VERSACEM TAIL AT 6 BPM. 50% EXCESS ON LEAD AND TAIL. DID NOT HAVE RETURNS DURING THE CEMENT JOB DROPPED PLUG AND DISPLACED WITH 204 BBLS FRESH WATER AT 6 BPM SLOWED RATE TO 2 BPM NO RETURNS DURING DISPLACEMENT. OBSERVED 330 PSI LIFT PRESSURE. BUMPED PLUG WITH 860 PSI HELD FOR FIVE MINUTES. BLED PRESSURE TO ZERO AND CHECKED FLOATS. FLOATS HELD. FLUSHED PARASITE LINE WITH 10 BBLS SUGAR WATER - HAD RETURNS AFTER 5 BBLS. TEST CASING TO 1500 PSI HELD FOR 30 MINUTES. TEST FAILED. TOPPED OFF WITH 114BBLS OF CEMENT.

CSG TD 2691'

API# ~~05045200600~~ 0504520062

Thanks & Regards

Jeff Gill/Derek Adam
DSM
H&P 330
281-436-6424