

ENGINEER'S DAILY REPORT

COGCC Document No. 2055512

Project: Dolphin Bond Claim Plugging and Abandonment (PHA-1233)
 Date: 4/11/2012

Personnel On Location

COGCC:	Jay Krabacher	12:00	15:45
A-Plus:	George Archuleta	12:00	15:45
Western Auger & Anchor:	Dale + one employee	12:00	15:00
Screamin' Eagle:	Bub	15:00	15:45

Weather: Sunny
 Calm
 70's

Equipment: Anchor test truck and other anchor installation and testing equipment

Work Summary

Drove to Mulvihill 32 pad and tested (4) existing anchors. Anchors tested good to 20K lbs and tagged with metal test certification bands.
 Drove to Biscuit Ranch 31 pad. Installed, tested (good tests to 20K lbs), and tagged (4) anchors.
 Installed, tested (good tests to 20K lbs), and tagged (4) anchors on Biscuit 3 pad.
 Discussed water tank placement and preparation (mobilization) work with Screamin' Eagle.
 Checked large vehicle access routes to well pads.

Measurement and Payment

<u>Pad No.</u>	<u>Bid Item No.</u>	<u>Description</u>	<u>Units</u>	<u>Unit Cost</u>	<u>Work Performed Today</u>	<u>Cumulative Percent/Units Complete</u>	<u>Total Approved</u>
BR-31	1	Mobilization and Demobilization	each	\$ 11,035.00	Installed and tested anchors	10%	\$ 1,103.50
BR-31	2	Plug and Abandon	hours	\$ 458.00			\$ -
BR-31	3	Perforation Services	sets	\$ 1,722.00			\$ -
BR-31	4	Cement Retainers	each	\$ 1,150.00			\$ -
BR-31	6	Cement Services	sacks	\$ 26.00			\$ -
BR-3	1	Mobilization and Demobilization	each	\$ 11,035.00	Installed and tested anchors	10%	\$ 1,103.50
BR-3	2	Plug and Abandon	hours	\$ 458.00			\$ -
BR-3	3	Perforation Services	sets	\$ 1,722.00			\$ -
BR-3	4	Cement Retainers	each	\$ 1,150.00			\$ -
BR-3	5	Cast Iron Bridge Plugs	each	\$ 1,932.00			\$ -
BR-3	6	Cement Services	sacks	\$ 26.00			\$ -
M-32	1	Mobilization and Demobilization	each	\$ 11,035.00	Tested Anchors	10%	\$ 1,103.50
M-32	2	Plug and Abandon	hours	\$ 458.00			\$ -
M-32	3	Perforation Services	sets	\$ 1,722.00			\$ -
M-32	4	Cement Retainers	each	\$ 1,150.00			\$ -
M-32	5	Cast Iron Bridge Plugs	each	\$ 1,932.00			\$ -
M-32	6	Cement Services	sacks	\$ 26.00			\$ -
A-16	1	Plug and Abandon Conductors	lump sum	\$ 25,000.00			\$ -
Current Total =>							\$ 3,310.50