

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)
Date: 04/05/2012

Personnel On Location

COGCC:	Kevin King	11:30 AM	7:30 PM
RACS:	Jason McKinney	10:00 AM	7:30 PM
	Toby Steen	10:00 AM	7:30 PM
	Al	10:00 AM	7:30 PM

Weather: M. Sunny (AM), M. Cloudy (PM)
Windy
60's - 70's

Work Summary

Continue drilling to 120'
Cuttings are still alternating between red and gray clays. No good consolidated formation to set casing in yet.
Shut down for the day.

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		100.0%	7500
2	Rig Hours	Hr	380		160	60800
3	Cement	Sacks	22		1584	34848
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25		21614.25	21614.25
7	Mobilization and Demobilization Rig 2	LS	42960		75%	32220
8	Rig 2 Hours	Hr	640	7.5 Rig Hours	210	134400
10	Casing	ft	28	40 Feet of Casing Run	120	3360
11	Mud Disposal	bbl	33			0

Current Total => \$ 299,592.25