

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 04/06/2012

Personnel On Location

COGCC:	Kevin King	7:00 AM	12:00 PM
RACS:	Jason McKinney	7:00 AM	11:30 AM
	Toby Steen	7:00 AM	11:30 AM
	Al	7:00 AM	11:30 AM

Weather: Sunny (AM)  
Very Windy  
50's

Work Summary

Continue drilling to 140'. Still in clay, and the water and gas flows are still inside the casing and cellar.  
No more casing on location. RACS will need at least the weekend to get more.  
Shut down for the day.

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		100.0%	7500
2	Rig Hours	Hr	380		160	60800
3	Cement	Sacks	22		1584	34848
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25		21614.25	21614.25
7	Mobilization and Demobilization Rig 2	LS	42960		75%	32220
8	Rig 2 Hours	Hr	640	3.5 Rig Hours	213.5	136640
10	Casing	ft	28	20 Feet of Casing Run	140	3920
11	Mud Disposal	bbl	33			0

Current Total => \$ 302,392.25