

ENGINEER'S DAILY REPORT

Project: DeBeque Plugging Project (PHA-1116)  
Date: 04/13/2012

Personnel On Location

COGCC:	Kevin King	7:15 AM	5:30 PM
RACS:	Jason McKinney	7:00 AM	5:30 PM
	Toby Steen	7:00 AM	5:30 PM
	Al	7:00 AM	5:30 PM

Weather: Sunny, Some Fog (AM), Cloudy(PM)  
Calm (AM), Breezy (PM)  
30's - 40's (AM), 40's - 50's (PM)

Work Summary

Nipple up diverter and trip in hole with 12 1/4" bit on drill pipe.  
Drill out cement in casing.  
Continue drilling to 242' (1 joint below the casing shoe).  
Cuttings have changed from cement to formation at this depth.  
Pick up bit 20' and shut in BOP for the weekend

Measurement and Payment

Item No.	Description	Units	Unit Cost	Work Performed Today	Percent/Units Complete	Total Approved
1	Mobilization and Demobilization	LS	7500		100.0%	7500
2	Rig Hours	Hr	380		160	60800
3	Cement	Sacks	22		1680	36960
4	Down Hole Camara	ft	1.25		660	825
5	CCL and two sets of perfs.	LS	4025		4025	4025
6	Water Desposal	LS	21614.25		21614.25	21614.25
7	Mobilization and Demobilization Rig 2	LS	42960		75%	32220
8	Rig 2 Hours	Hr	640	7.5 Rig Hours	254.5	162880
10	Casing	ft	28		220	6160
11	Mud Disposal	bbl	33			0
Current Total =>					\$	332,984.25