



# CEMENT JOB REPORT



Problems Before Job (I.E. Running Casing, Circulating Well, ETC)

None

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)

None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)

None

PRESSURERATE DETAIL						EXPLANATION			
TIME HR:MIN.	PRESSURE - PSI PIPE	ANNULUS	RATE BPM	BOL FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW	CO. REP.	TEST LINES	4160 PSI
11:30	0	0	0	0	N/A	Arrive on location 28 miles	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
11:45	0	0	0	0	N/A	Spot trucks rig ready for service	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
11:50	0	0	0	0	N/A	Pre rig up safety meeting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
12:10	0	0	0	0	N/A	Pre job safety meeting	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
12:22	4160	0	0	0	H2O	Pressure test	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
12:25	154	0	1.75	2	H2O	Fresh water	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
12:27	680	0	2	35	CMT	Batch up weigh and pump 368 sxs of Class G Cement	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
13:00	733	0	2	1	H2O	Displacement	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL CMT RETURNS/ REVERSED	TOTAL BBL PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:		
Y <input type="checkbox"/> N <input checked="" type="checkbox"/>		Y <input type="checkbox"/> N <input checked="" type="checkbox"/>		38	0	Y <input type="checkbox"/> N <input checked="" type="checkbox"/>			