

TREATMENT REPORT

LOCATION 68-69

FOREMAN Kirk Kallhoff
Mike R, Mike P, Craston

INSTRUCTIONS PRIOR TO JOB Rig up, satellite, meetings, Preload, De-rigman clear Schells Rel H2O Prod 10 w/ Dye, m/f Pump 364 SLs cement at 30% Excess at 127 yield at 15.2 lbs or until cement stops up, Release Plug Disp 48 BBLS H2O, Pump Plug At 200 lbs over lift Pl, wait 5 min Release Pl, crush up Rig Down H2O Prod OK

Arrived w/ books reconst 4/21/16 at 1602 Dye

DESCRIPTION OF JOB EVENTS Safety meeting 8:30pm Litter 8:44pm Chest 8:50pm Experiment 9:11pm

Page Plus 9:14pm Displace 9:14pm

10 BBS at 6 BBS/m 9:17pm 25 Sep 51

20 BBLS @ 6 BBLS/m 9:19pm 300psi

30 BB/s at 6 BB/s/m 9:20pm 400psi

40 BBs @ 3.5 BBs/m 9:22 pm 35 cps

42 BBIs at 1 BBI/in 9'25pm 300psi

Bump Plug 9:25pm 4130psi

Posttest casing 1000 lbs 15min

Left w/ 236 sks cement 2 gal 3 gal skel bar 77c

BIBS Beck 10

L. J. J. J. J.

CO MAN

7-20-12

DATE _____