

US ROCKIES REGION

Anadarko Daily Summary Report

Well: EICHTHALER MARGARET 1

Project: COLORADO-WELD-NAD83-UTM13

Site: EICHTHALER MARGARET 1

Rig Name No: BAYOU 14/14

Event: CONST- CAP WELL WORK

Start Date: 3/15/2013

End Date:

Spud Date: 8/10/1973

Active Datum: RKB @4,927.99usft (above Mean Sea Level)

UWI: SW/SW/0/2/N/65/W/26/0/0/6/0/S/0/W/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/15/2013		MIRU BAYOU 14. SCP 0. RU CABLE INC. FISH PLUNGER, TAG FILL @ 7907'. BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS. RU SUPERIOR WELL SERVICES. SPOT 8350# SAND PLUG TO BRING PBD TO 7000'. RU PRS AND EMI TBG ON TOO. 122 BAD JTS AND 124 GOOD JTS. SWI, SDFN.
2	03/16/2013		TIH W/ 4-1/2" CSG SCRAPER AND 124 JTS OF TBG. PU YELLOW BAND REPLACEMENT TBG AND TAG SAND PLUG @ 6950'. ESTABLISH CIRCULATION, DRILL ON SAND PLUG FOR 2 HRS BUT COULD NOT MAKE ANY HOLE. TOO. W/ BIT AND SCRAPER. SWI, SDFN.
3	03/18/2013		RU HYDROTESTER, TIH W/ 3-7/8" BLADE BIT AND 2-3/8" TBG. ALL TBG TESTED GOOD. TAG SAND PLUG @ 6950'. ESTABLISH CIRCULATION. DRILL AND CLEAN DOWN THRU SAND PLUG TO 7015'. TEST CSG TO 1000#, BLED TO 0 IN 5 MIN. TOO. AND LD BIT. SEE REMARKS
4	03/19/2013		Test casing to 1200 bled off to 200. TIH with RBP & packer. Test casing, held. TOO. RU Warrior & spot cement on sand plug. SDFN
5	03/20/2013		Pressure test casing. Shoot squeeze holes, Est. injection rate. Set retainer. TIH. Pump 250 sks Class G cement with 20% S-8, .4% CD-32, .4% ASA-301. TOO. SDFN
6	03/21/2013		RU JW & run CBL. ND BOP & WH. Weld seal plate & bell nipple. NU 5000# WH & BOP. PU bit & TIH. Land well. RDMO