

**ENGINEER'S DAILY REPORT**

Project: 2013 Piceance Reentries Well: Biscuit Ranch 10-31D  
Date: 06/23/2013

**Personnel On Location**

COGCC:	Kevin King	11:00	11:30
		16:00	16:45
Magna:	Daniel Norton	7:00	17:30
	Tito	7:00	17:30
	Jose	7:00	17:30
	Alberto	7:00	17:30
	Daniel	7:00	17:30

Weather:	AM	PM
	Sunny	M. Sunny
	Breezy	Breezy
	60's - 70's	70's - 80's

**Work Summary**

Rig down and Mobe rig to Biscuit Ranch  
Water access road for dust control at ranchers request  
Rig up, nipple up BOP, prep well, tanks, collars, pump, and power swivel

**Measurement and Payment**

<u>Item No.</u>	<u>Description</u>	<u>Units</u>	<u>Unit Cost</u>	<u>Work Performed Today</u>	<u>Percent/Units Complete</u>	<u>Total Approved</u>
1	Mobilization and Demobilization	LS	\$ 7,000.00	Mobe rig to Biscuit Ranch (Well 2)	2.00	\$ 14,000.00
2	Plug and Abandon	Hr	\$ 575.00	5 Rig hours	23.00	\$ 13,225.00
3	Perforation Services	Sets	\$ 2,000.00			\$ -
4	Cement Retainers	Each	\$ 1,800.00			\$ -
5	Cement	Sacks	\$ 42.00		155.00	\$ 6,510.00
6	Water Disposal	BBL	\$ 30.00		85.00	\$ 2,550.00
7	Csg Free Pt, Cut, and Retrieval	LS	\$ 3,000.00	Service removed from scope	-	\$ -
Current Total =>						\$ 36,285.00