

US ROCKIES REGION

Anadarko Daily Summary Report

Well: STATE 4-16

Project: COLORADO-WELD-NAD83-UTM13	Site: STATE 18-16 PAD	Rig Name No: ECWS 22/22
Event: WELL WORK EXPENSE	Start Date: 8/5/2014	End Date:
Active Datum: RKB @5,174.00usft (above Mean Sea Level)		Spud Date: 12/25/2008
UWI: 0/1/N/68/W/16/0/SW/NW/6/PM/N/1,423.00/W/0/1,046.00/0/0		

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/05/2014		MIRU ECWS #22 TBG/CSG=400 BLEW DOWN CONTROL NDWH NUBOP EMI PROD TBG TO DERRICK, PU RBP TIH SET RBP @ 5000' ROLL GAS TEST TO 1000# GOOD TEST SPOT SAND ON RBP TOO H RIH SHOT SQZ HOLES AT 1490' 3 SPF, .45 EH, 8" PEN C&CH SDFN
2	08/06/2014		MIRU CEMENTERS PUMP 130 SKS TYPE III CEMENT DROP WIPER PLUG DISPLACE TC 1390' AIR=3 BPM, AIP=300 PSIG SWI W/ 300 PSIG SD WOC 48 HRS
3	08/07/2014		RIG ON STANDBY WAIT ON CEMENT THE REQUIRED 48 HRS
4	08/08/2014		NDFV NUWH NUBOP RIH W/ E-LINE TAG CEMENT RUN CBL FROM 1478'-SURFACE TOC=1000' CALLED ARRON HOLTEN TOC GOOD TIH W/ ROCK BIT DRILL WIPER PLUG AND CEMENT TO 1550' TEST SQZ HOLES LEAKED OFF SLOWLY FROM 1000# TO 500# IN 10 MINS (SEE REMARKS)
5	08/11/2014		TIH TAG CEMENT 1300' PU POWER SWIVEL DRILL/CIRCULATE CEMENT TO 1600' FELL THROUGH CIR CLEAN TOO H W/ BIT PU REETRIEVING HEAD TIH SD ABOVE PLUG SECURE WELL SDFN
6	08/12/2014		CONTINUE TO TIH TAG FILL ON RBP CIRCULATE CLEAN RELEASE RBP TOO H PU NC XN TIH LAND PROD TBG W/ 255 JNTS @ 7982.92" BROACH TO XN NDBOP NUWH INSTALL NEW FLANGED MASTER VALVE STYLE TOP FLANGE TEST TO 5000# GOOD TEST SWI INSTALL PLUGS RDMO