

DUCO INCORPORATED

2403½ East Main - P.O. Box 416 - Rangely, CO 81648
(970) 675-8685

No 3130

Company <i>Suenco</i>		Lease <i>Catederal</i>		Date <i>7-11-14</i>		State <i>Colo</i>		County <i>Rio Blanco</i>		Range		Township			
Address		City		State		Zip		Well No. <i>I-20</i>		Rig		Hour Work Started		Hour Work Completed	

HOURLY BREAKDOWN	FROM	TO	HOURS	DESCRIPTION OF WORK PERFORMED	BREAKDOWN OF CHARGES		AMOUNT		HOURS	
				<i>Pumped 30SKs Class 6 Cement 15-216 2% Kch @ 20SK, Cleaned up SWIFN</i>	Rig & 3-man Crew	P/Hr				
					Additional Labor	P/Hr				
					Full-time Supervisor	<i>6.5</i>	P/day	<i>6.5</i>		
					Travel Time	<i>8</i>	P/Hr	<i>1.0</i>		<i>2</i>
					Pump	<i>6.20</i>	P/Day		<i>6.20</i>	
					Flat Tank		P/Day			
					Standby	<i>Count 45 per 2</i>	P/Day		<i>1.50</i>	<i>30</i>
					Crew Sub.		P/Day	No		
					Swab Cups No.		Sz	Ea		
					Others	<i>Cement tank</i>			<i>10.50</i>	
					Others	<i>Fuel 20pt</i>			<i>1.00</i>	
					Others	<i>FR Clothing</i>			<i>.40</i>	
			Others		<i>1SK Kch</i>			<i>.16</i>		
			Others				<i>41.31</i>			
					TOTAL COST					

JTS	FEET	PULLED OUT OF HOLE	MATERIALS	RAN IN HOLE	JTS	FEET	COMMENTS ON JOB PERFORMANCE	Operator <i>[Signature]</i>
			Polish Rod					Derrick Hand
			Pony Rods					Floor Hand
			Rods					Floor Hand
			Tubing Sub					Toolpusher
			Tubing					
			P.S. Nipple					
			Perforations					
			Mud Anchor					

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees.

Company Foreman

DUCO INCORPORATED

2403½ East Main - P.O. Box 416 - Rangely, CO 81648
(970) 675-8685

Nº 3131

Company <u>Sweuco</u>		Lease <u>Catecherial</u>		Date <u>7-14-14</u>		State <u>Colo</u>		County <u>La Blanca</u>		Range		Township			
Address		City		State		Zip		Well No. <u>I-20</u>		Rig <u>Cement #1</u>		Hour Work Started		Hour Work Completed	

HOURLY BREAKDOWN	FROM	TO	HOURS	DESCRIPTION OF WORK PERFORMED	BREAKDOWN OF CHARGES	AMOUNT	HOURS
				RIH tag @ 1898, Set thg @ 1813 pumped 55 SKs	Rig & 3-man Crew _____ P/Hr		
				CLASS C Cement 2% Kch, Flush w/ 6.5 bbls water	Additional Labor <u>440</u> P/Hr	<u>440</u>	
				RIH w/ snail line soft tag @ 1983, RIH w/ thg 50' thg @	Full-time Supervisor <u>650</u> P/day	<u>650</u>	
				1467, Pump 25 SKs w/ 2% Kch, Wait 4 hours tagged @	Travel Time <u>85</u> P/Hr	<u>170</u>	2
				1348, RIH To 1443 with thg, Pump 25 SKs 2% Kch,	Pump <u>620</u> P/Day _____ P/Hr	<u>620</u>	
				4.5 bbl Flush, POOH SWIFEN	Flat Tank _____ P/Day		
					Cement 45 P/Day _____ P/Hr	<u>4950</u>	110
					Crew Sub. _____ P/Day No _____ Men		
					Swab Cups No. _____ Sz _____ Ea _____		
				Others <u>Cement truck</u>	<u>1080</u>		
				Others <u>Fuel 20 gal</u>	<u>160</u>		
				Others <u>F/R Clothing</u>	<u>60</u>		
				Others <u>4 SKs Kch</u>	<u>64</u>		
				Others			
				TOTAL COST	<u>8194</u>		

JTS	FEET	PULLED OUT OF HOLE	MATERIALS	RAN IN HOLE	JTS	FEET	COMMENTS ON JOB PERFORMANCE
			Polish Rod				Operator <u>Jim Reeb</u>
			Pony Rods				Derrick Hand <u>George Kinnell</u>
			Rods				Floor Hand
			Tubing Sub				Floor Hand
			Tubing				Toolpusher
			P.S. Nipple				
			Perforations				
			Mud Anchor				

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees.

Company Foreman

DUCO INCORPORATED

2403½ East Main - P.O. Box 416 - Rangely, CO 81648
(970) 675-8685

Nº 3138

Company Swevco		Lease C-F		Date 7-15-14		State Colo		County Ro Blanco		Range		Township			
Address		City		State		Zip		Well No. I-20		Rig Cement #1		Hour Work Started		Hour Work Completed	

HOURLY BREAKDOWN	FROM	TO	HOURS	DESCRIPTION OF WORK PERFORMED	BREAKDOWN OF CHARGES		AMOUNT		HOURS
				RIH Tag @ 1043, Set thg @ 1023, Pumped 40SKs, wait 4 Hours, RIH Tag @ Set thg @ Pumped 20 SKs CLASS C Cement, Pootb SWIFN	Rig & 3-man Crew	P/Hr			
					Additional Labor	440	P/Hr	444	
					Full-time Supervisor	650	P/day	650	
					Travel Time	85	P/Hr	170	2
					Pump	620	P/Day	620	
					Flat Tank		P/Day		
					Cement Standby		P/Day	2700	60
					Crew Sub.		P/Day No		
					Swab Cups No.		Sz	Ea	
			Others		Cement Truck			1080	
			Others	Fuel 20 P/H			160		
			Others	FIR Clothing			60		
			Others	3SKs KCL 16p			78		
			Others						
				TOTAL COST			5928		

JTS	FEET	PULLED OUT OF HOLE	MATERIALS	RAN IN HOLE	JTS	FEET	COMMENTS ON JOB PERFORMANCE
			Polish Rod				Operator
			Pony Rods				Derrick Hand
			Rods				Floor Hand
			Tubing Sub				Floor Hand
			Tubing				Toolpusher
			P.S. Nipple				
			Perforations				
			Mud Anchor				

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees.

Company Foreman

DUCO INCORPORATED

2403½ East Main - P.O. Box 416 - Rangely, CO 81648
(970) 675-8685

Nº 3141

Company <u>Sweuco</u>		Lease <u>C-F</u>		Date <u>7-16-14</u>		State <u>Colo</u>		County <u>Rio Blanco</u>		Range		Township	
Address		City		State		Zip		Well No. <u>J-29</u>		Rig <u>Cement 1</u>		Hour Work Started	
Hour Work Completed													

HOURLY BREAKDOWN	FROM	TO	HOURS	DESCRIPTION OF WORK PERFORMED	BREAKDOWN OF CHARGES		AMOUNT		HOURS
				<u>TRAVEL To location, RTH Withg to Tag @ 550 End of the Set @ 530, Pump 20SKs 466ls Class G Cement w/2% Kch With 1566l Flush, Set tag with wire line tag @ 500 RT, Set End of the @ 493 Pump 153Ks 366l, Class G Cement w/2% Kch 1.66l Flush, Swifil</u>	Rig & 3-man Crew	P/Hr			
					Additional Labor	<u>440</u>	P/Hr	<u>440</u>	
					Full-time Supervisor	<u>680</u>	P/day	<u>680</u>	
					Travel Time	<u>85</u>	P/Hr	<u>170</u>	
					Pump	<u>620</u>	P/Day	<u>620</u>	
					Flat Tank		P/Day		
					Standby	<u>45</u>	P/Day	<u>1575</u>	<u>35</u>
					Crew Sub.		P/DayNo		
					Swab Cups No.		Sz	Ea	
			Others		<u>Cement truck</u>			<u>1080</u>	
			Others	<u>Fuel 20 p/hr</u>			<u>160</u>		
			Others	<u>FIR Clothing</u>			<u>60</u>		
			Others	<u>Bags Kch @ 16.00p</u>			<u>32</u>		
			Others	<u>BACK Wale</u>			<u>260</u>	<u>4</u>	
TOTAL COST							<u>5047</u>		

JTS	FEET	PULLED OUT OF HOLE	MATERIALS	RAN IN HOLE	JTS	FEET	COMMENTS ON JOB PERFORMANCE
			Polish Rod				Operator <u>Jeff Racht</u>
			Pony Rods				Derrick Hand <u>George Kissell</u>
			Rods				Floor Hand
			Tubing Sub				Floor Hand
			Tubing				Toolpusher
			P.S. Nipple				
			Perforations				
			Mud Anchor				

DUCO INCORPORATED

2403½ East Main - P.O. Box 416 - Rangely, CO 81648
(970) 675-8685

Nº 3142

Company <u>Sunoco</u>		Lease <u>C-F</u>		Date <u>7-17-14</u>		State		County		Range		Township	
Address		City		State		Zip		Well No. <u>J-29</u>		Rig		Hour Work Started	
Hour Work Completed													

HOURLY BREAKDOWN	FROM	TO	HOURS	DESCRIPTION OF WORK PERFORMED					BREAKDOWN OF CHARGES		AMOUNT	HOURS
				Tag Cement @ 367, Set Hg @ 276 Pumpal 80SKs					Rig & 3-man Crew	P/Hr		
				Class C Cement To Sealing Rig down Rig, Rig out					Additional Labor	440 P/Hr	440	
				Well Head 4' Below Ground Cut off weld into Plate					Full-time Supervisor	650 P/day	650	
				CPS Well N-39 45, 472 W 108 44, 984, Top Cap					Travel Time	85 P/Hr	340	4
				Well w/30SKs Cement, Back P-11 Hole, weld into Plate					Pump	620 P/Day P/Hr	620	
				on					Flat Tank	P/Day		
									Cement 45 P SKs Standby	P/Day P/Hr	4950	110
									Crew Sub.	P/DayNo Men		
									Swab Cups No.	Sz Ea		
								Others	Cement Tank	1080		
								Others	Fuel 200/H	160		
								Others	FIR clothg	60		
								Others	Back Hoe	390	6	
								Others	Welder	130		
								TOTAL COST		8830		
JTS	FEET	PULLED OUT OF HOLE		MATERIALS	RAN IN HOLE		JTS	FEET	COMMENTS ON JOB PERFORMANCE		Operator Jeff Rucker	
				Polish Rod							Derrick Hand George Kissell	
				Pony Rods							Floor Hand	
				Rods							Floor Hand	
				Tubing Sub							Toolpusher	
				Tubing								
				P.S. Nipple								
				Perforations								
				Mud Anchor								

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees.

Company Foreman