

PLUGGING CONTROL WORKSHEET

Company: Rad Mesa

Start Work: 9/16/14

Well Name: Ferguson #1 F-4

Job Complete: 9/26/14

Move On Notification: CO. BLM: yes ^{CO.} OCD: yes Date: 9/16/14

Procedure Changes Notification Responsibility by Company: Yes _____ No: ☒

Authorized by: Monty Collins

Phone #: (505) 320-3722

Purpose: To compare Proposed Plugging Plan (Sundry Procedure) To Actual Work Complete For Each Plug Set:

Date and Time Plug Set: 9/18/14 10:30 AM Initials: DC

Sundry Procedure:

Plug # 1

From: 3338 To: 3288

With: 12 sxs cement

Perforate: ☒ No or at _____

CIBP: ☒ No or at _____

Cement Rt: _____ No or at 44.0 3388'

Actual Work Done:

Plug # 1

From: 3226' To: 2909'

With: 24 sxs cement

Perforate at: N/A (____ holes)

CIBP set at: N/A

Cement Rt set at: 3226' sxs Under
____ sxs Above; ____ sxs Into Annulus

Does Procedure and Actual Agree? ☒ Yes ☒ No

If No, Why Changes? Was unable make to 3338'

Changes Approved By (Include Time and Date): Mark W. CO 0866 @ 7:55AM 9/19/14

Date and Time Plug Set: 5:00 PM 9/18/14 Initials: DC

Sundry Procedure:

Plug # 2

From: 2609' To: 2509'

With: 51 sxs cement

Perforate: _____ No or at 2609'

CIBP: ☒ No or at _____

Cement Rt: _____ No or at 2564'

Actual Work Done:

Plug # 2

From: 2609 To: 2401

With: 55 sxs cement

Perforate at: 2609 (3 holes)

CIBP set at: 0

Cement Rt set at: 2559, 4 sxs Under
12 sxs Above; 39 sxs Into Annulus

Does Procedure and Actual Agree? ☒ Yes ☒ No

If No, Why Changes? _____

Changes Approved By (Include Time and Date): _____

Date and Time Plug Set: 9/19/14 Initials: DC

Sundry Procedure:

Plug # 3

From: 1055 To: 955

With: 51 sxs cement

Perforate: _____ No or at 1055'

CIBP: ☒ No or at _____

Cement Rt: _____ No or at 1005

Actual Work Done:

Plug # 3

From: 1055' To: 847'

With: _____ sxs cement

Perforate at: 1055 (3 holes)

CIBP set at: 0

Cement Rt set at: 1005; 4 sxs Under
12 sxs Above; 39 sxs Into Annulus

Does Procedure and Actual Agree? ☒ Yes ☒ No

If No, Why Changes? _____

Changes Approved By (Include Time and Date): _____

PLUGGING CONTROL WORKSHEET

Company: Red Mesa

Start Work: 9/16/14

Well Name: Furyusan #1 F-4

Job Complete: 9/26/14

Move On Notification: BLM: _____ OCD: _____ Date: _____

Procedure Changes Notification Responsibility by Company: Yes _____ No: _____

Authorized by: _____ Phone #: _____

Purpose: To compare Proposed Plugging Plan (Sundry Procedure) To Actual Work Complete For Each Plug Set:

Date and Time Plug Set: 3:30 pm 9/19/14 Initials: DC

Sundry Procedure:

Actual Work Done:

Plug # _____
From: _____ To: _____
With: _____ sxs cement
Perforate: _____ No or at _____
CIBP: _____ No or at _____
Cement Rt: _____ No or at _____

Plug # 34
From: 981' To: 829'
With: 12 sxs cement
Perforate at: N/A (____ holes)
CIBP set at: N/A
Cement Rt set at: N/A; _____ sxs Under
_____ sxs Above; _____ sxs Into Annulus

Does Procedure and Actual Agree? ☒ Yes ☐ No

If No, Why Changes? Top off #3

Changes Approved By (Include Time and Date): _____

Date and Time Plug Set: 9/22/14 11:00 AM Initials: DC

Sundry Procedure:

Actual Work Done:

Plug # 4
From: 485 To: 385
With: 51 sxs cement
Perforate: _____ No or at 485'
CIBP: ☒ No or at _____
Cement Rt: _____ No or at 485

Plug # 4
From: 438' To: 227'
With: 14 sxs cement
Perforate at: 485 (3 holes)
CIBP set at: 0
Cement Rt set at: 438'; 0 sxs Under
14 sxs Above; 0 sxs Into Annulus

Does Procedure and Actual Agree? ☐ Yes ☒ No

If No, Why Changes? can not pump below CR

Changes Approved By (Include Time and Date): _____

Date and Time Plug Set: 9/22/14 3:45 pm Initials: DC

Sundry Procedure:

Actual Work Done:

Plug # 5
From: 100' To: 0'
With: 10 sxs cement
Perforate: ☒ No or at _____
CIBP: ☒ No or at _____
Cement Rt: ☒ No or at _____

Plug # 5
From: 200 To: 0'
With: 143 sxs cement
Perforate at: 200' (4 holes)
CIBP set at: 0
Cement Rt set at: 0; _____ sxs Under
_____ sxs Above; _____ sxs Into Annulus

Does Procedure and Actual Agree? ☐ Yes ☒ No

If No, Why Changes? Since unable pump below P#4 CR wait to perf @ 200' circ. to surface

Changes Approved By (Include Time and Date): Mark W. 9/22/14 10:45 AM