

PIONEER

NATURAL RESOURCES

Site Name: Harmon 42-6-17-53

Daily Field Cost Tracking

Report for: 7/10/2014

Page: 1 of 1

Site Name Harmon 42-6-17-53	Site Type Well Location	Site Sub Type Construction	Current Status Construction	Construction Contact
--------------------------------	----------------------------	-------------------------------	--------------------------------	----------------------

Jobs**Initial Installation, 6/30/2014**

Job Type Initial Installation	Start Date 6/30/2014	End Date	Job Status In Progress	AFE Est 1 Desc	AFE Est 2 Desc	Active Estimate
Job Summary Build ROW, pad and pit, line pit, build fence around pit, set cellar, conductor and mouse hole.						
AFE Reference Number 032314			Total AFE + Supp Amt (Cost) 0.00	Total Field Est (Cost) 286,400.00	Net Job Variance (Cost) -286,400.00	

AFE vs Field (Code 2) Summary

Code 1	Code 2	Gross Cost Code Job AFE Estimate (Cost)	Field Costs (Cost)	Gross Job Var (Cost)
015	302		256,000.00	-256,000.00
015	319		15,400.00	-15,400.00
019	326		15,000.00	-15,000.00

Daily Activity Tracker

Activity Start Date 7/10/2014	Activity End Date	Weather	Daily Field Est Total (Cost) 30,400.00	Cum Field Est to date (Cost) 286,400.00
Daily Summary Koda on location @ 0630 HRS, hold safety meeting, JSA. Measure, mark & stake out spot for mouse hole. Pick up auger bit to drill cellar hole set 4' cellar, pick up auger for mouse hole, drill & set 77' 13 3/8" casing, then drill conductor hole & set 85' of 16" conductor, back up cement truck & cement with 100' of concrete, 45 sacks of cement. Rig down drill & touch up location, move out. End day...				

Field Costs

Vendor	Ticket #	Amount (Cost)	Sub	Code 3	Note	Custom AFE All	Carry forward?
PIONEER NATURAL RESOURCES		15,400.00	319	00			No
		15,000.00	326	03			No

Conductor

Daily Report Detail

Start Dt	End Date	Status	Daily Summary
7/8/2014			Construction crew on location @ 06:30 am, Held Safety Meeting, Warm up Equipment, Crew completed work on Road placed marker stakes on sides of lease road, Installed Pit Liner & Fence, Location Pad is 99.9% complete, Moved some equipment to the Staging Area. End Day
7/9/2014			Construction Crew on Location @ 06:30 am, Held Safety Meeting, Warm up Equipment, Crew finish touch up on pad entrance and hauled dozers to LVF location. Coda mob equip to location. End Day.
7/10/2014			Koda on location @ 0630 HRS, hold safety meeting, JSA. Measure, mark & stake out spot for mouse hole. Pick up auger bit to drill cellar hole set 4' cellar, pick up auger for mouse hole, drill & set 77' 13 3/8" casing, then drill conductor hole & set 85' of 16" conductor, back up cement truck & cement with 100' of concrete, 45 sacks of cement. Rig down drill & touch up location, move out. End day...

Head Count and Hours

Type	Company	Count	Reg Work (days)	OT Work Hours (days)	Total Work Hours (days)
Supervisor	Pioneer	2			0
Contractor	Sam Sisneros Operations LLC	50			0

Job Metrics

Type	Des	Value	Units	Progress Comp	Amt Remain	Percent Job Complete (%)	Cost To Date (Cost)

Safety Visit/Meetings

Type	Date	Des	Com