

US ROCKIES REGION

Anadarko Daily Summary Report

Well: VANCE 14-36

Project: COLORADO-WELD-NAD83-UTM13

Site: VANCE 14-36

Rig name no.: ECWS 7/7

Event: ABANDONMENT

Start date: 2/18/2015

End date:

Spud date: 5/18/2004

Active datum: RKB @4,831.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/36/0/SESW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	02/18/2015		MIRU ECWS 7. SDFN.
2	02/19/2015		TP = 1400, CP = 1400, SCP = 200. Blew dn well. Controlled w/ water. NDWH. NUBOP. TOO H & tally. RU Warrior. Set CIBP at 6990. RU Hydrotester. TIH testing tbg to 3000#. SDFN.
3	02/20/2015		Circ. Test CIBP to 1000 PSI for 15 min. EOT = 6082. Held good. RU Sanjel. Pumped 30 sx G cement w/ 20% SF. TOO H & ld tbg. EOT = 4500. Pumped 40 sx G cement. TOO H. SDFN.
4	02/23/2015		TIH. Tag cement at 4040. TOO H & LD tbg. RU Warrior. Jet cut csg at 1170. Circ. TOO H & LD csg. SDFN.
5	02/24/2015		TIH. EOT = 1270. Wait on cementers. RU Sanjel. Pumped 20 BBL SAPP. Pumped 190 sx Type 3 cement. Had good returns thru out job. TOO H & LD tbg. Circ at 120'. SDFN.
6	02/25/2015		NDBOP. RU Warrior. Tag cement at 493'. Set 8 5/8 CIBP at 80'. Test CIBP to 1000 PSI for 15 min. Held good. RDMO.
7	03/07/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing stub with 38 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.