

Report Printed on: APR-05-15 21:30:39

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)

Bulk truck load tags blew off, going off load sheet for order. Costumer asked about labeling of truck, he was checking.

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)

Did not get cement to surface, should have got 43.7bbls on a perfect hole. Got 5bbls of dyed water to surface

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)

None

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: None

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	5422 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
16:00	0	0	0	0	N/A	Leave district	
16:45	0	0	0	0	N/A	Arrive on location, 35 miles, rig ready	
17:12	0	0	0	0	N/A	Spot trucks	
17:20	0	0	0	0	N/A	Pre rig up safety meeting	
18:00	0	0	0	0	N/A	Pre job safety meeting	
18:35	76	0	1.5	2	H2O	Load lines	
18:38	5422	0	0	0	H2O	Pressure test pump & lines	
18:43	303	0	6.1	20	H2O	Fresh water spacer	
18:47	378	0	6.1	20	H2O	Mud Clean I spacer	
18:50	429	0	6.1	10	H2O	Dyed water spacer	
18:51	479	0	6.1	10	H2O	Fresh water spacer	
18:55	707	0	7.2	186	CMT	Batch, weigh, pump cement @ 12# (460sks)	
19:33	378	0	4.8	45	CMT	Pump cement @ 14.4# (225sks)	
19:49	0	0	0	0	N/A	Down, drop plug	
19:54	883	0	7.2	180	H2O	Displacement	
20:21	1362	0	6.1	50	H2O	Slow rate	
20:29	1538	0	4.9	20	H2O	Slow rate	
20:33	1614	0	2.4	24.6	H2O	Slow rate	
20:42	2144	0	0	0	H2O	Bump plug	
20:47	2169	0	0	0	H2O	Check float (2bbls back)	
21:08	0	0	0	0	N/A	Rig down safety meeting	
BUMPED PLUG <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	PSI TO BUMP PLUG 0	TEST FLOAT EQUIP. <input type="checkbox"/> Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 0	TOTAL BBL. PUMPED 567	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input type="checkbox"/> N	Service Supervisor Signature:

