

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

12/05/2016

Submitted Date:

12/16/2016

Document Number:

666802826**FIELD INSPECTION FORM**

Loc ID      Inspector Name:      On-Site Inspection ☐  
 323837      Murray, Richard      2A Doc Num: \_\_\_\_\_

**Operator Information:**OGCC Operator Number: 100185Name of Operator: ENCANA OIL & GAS (USA) INCAddress: 370 17TH ST STE 1700City: DENVER      State: CO      Zip: 80202-**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION  
☐ FOLLOW UP INSPECTION REQUIRED  
☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**2 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

| Contact Name     | Phone | Email                        | Comment |
|------------------|-------|------------------------------|---------|
| Contact, General |       | cogcc.inspections@encana.com |         |

**Inspected Facilities:**

| Facility ID | Type | Status | Status Date | Well Class | API Num   | Facility Name                      | Insp Status |
|-------------|------|--------|-------------|------------|-----------|------------------------------------|-------------|
| 210931      | WELL | PR     | 10/28/2005  | GW         | 045-06689 | MAMM CREEK RANCH<br>T45-20P (K20E) | PR          |

**General Comment:**[Inspection is to witness Plug and abandoned well](#)

**Inspected Facilities**Facility ID: 210931 Type: WELL API Number: 045-06689 Status: PR Insp. Status: PR**Cement**Cement Contractor

Contractor Name: \_\_\_\_\_

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging OperationsDepth Plugs(feet range): 4197Cement Volume (sx): 20

Good Return During Job: \_\_\_\_\_

Cement Type: Class GComment:

Mix and pump- Total of 20sks (4 Bbls.) of 15.8# 1.15 Cu.Ft./sk Class G cement. (100gal of fresh water added to Cement slurry mix)- Spot 20sks (4bbls.) of cement on top of CIBP (set @ 4197') Pumped 15.5 Bbls. of fresh water displacement down tbg, (Puts 108 ft. of cement on top CIBP, Est cement top @ 4089')

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_