

SITE INFORMATION

Client	Extraction Oil & Gas, LLC
Project Name	Cavanaugh 3
Project #	774.1710.01
Task #	320678
Date	10/20/2017
Time	10:54 AM
Coordinates	
Client Billing Info	
Client / Site Representative	Blake Ford
Crew Members	Adam Roll
	Other
If Other, Provide Name	Eli Craig

WORK REQUEST NUMBER

Work Request Number	ECB Installation
Time Completed	02:15 PM
Location of Work	
NE, SW corners of pad	
BMP Type	Erosion Control Blanket
Work Request Type	Installation
Comments (details and notes on materials or status)	
ECB installed on NE berm and SW sediment trap.	
Photo 1	



Photo 2



Photo 3



Photo 4



Work Request Number

Erosion Control Dams

Time Completed

01:00 PM

Location of Work

NE corner of pad

BMP Type

Riprap

Work Request Type

Installation

Comments (details and notes on materials or status)

Riprap erosion control dams installed across flow pattern on NE side of pad.

Photo 1



Photo 2



Photo 3



Work Request Number

Straw Wattle Installation

Time Completed

02:30 PM

Location of Work

SW corner of pad

BMP Type

Sediment Control Log
Installation

Work Request Type

Comments (details and notes on materials or status)

SCL installed along SW corner of pad

Photo 1



Photo 2



Photo 3



Apex - Work Request Completion Report

No.: 00134
Date: 10/20/2017

Work Request Number	Outflow protection
Time Completed	03:15 PM
Location of Work	
SW sediment trap	
BMP Type	Sediment Trap
Work Request Type	Installation
Comments (details and notes on materials or status)	
Riprap installed as outfall protection/weir armorment at SW sediment trap	
Photo 1	



Photo 2



Photo 3



WORK MATERIALS SUMMARY

Item	Erosion Control Blanket
Reused	
New	225 LF
Total	225 LF
Comments	
225 LF of ECB installed as erosion control measure.	



Apex - Work Request Completion Report

No.: 00134
Date: 10/20/2017

Item	8" round top pins
------	-------------------

Reused	
--------	--

New	140
-----	-----

Total	140
-------	-----

Comments	
----------	--

140 round top pins used to secure ECB.

Item	Sediment Control Log (9")
------	---------------------------

Reused	
--------	--

New	75 LF
-----	-------

Total	75 LF
-------	-------

Comments	
----------	--

75 LF (3 sticks) SCL installed as erosion control measure on SW corner of pad.

Item	Wattle stakes (1"x2"x18")
------	---------------------------

Reused	
--------	--

New	40
-----	----

Total	40
-------	----

Comments	
----------	--

40 stakes used to secure wattle

SIGNATURES

Crew Representative	Adam Roll
---------------------	-----------

Signature	
-----------	--

Date	10/20/2017
------	------------

Client / Site Representative or Supervisor	
--	--

Signature	
-----------	--

Date	10/20/2017
------	------------