

## **Duco Inc. Cement Report. On Fork Unit 3-15-1-2**

### **Duco Inc.**

P.O Box 416

Rangely Colorado. 81648

**All Cement pumped was Class G Cement. Mixed with Fresh Water 5 Gallons per SKS for 15.8LB per Gallon Cement.**

July 24, 2018. DLD: set up charge 5 1/2 standard CIBP bridge plug service charge dump bailer operation service charge squeeze gun operation service charge shot @1246 squeeze gun operation service charge shot @180. DUCO CIBP 2617 ft 6 sks on stop 61 bbls to fill the hole and psi test water used was 9 pound brine 500 psi test held for 15 min.

July 25, 2018. tag 1249 perfs at 1246 10 sks plug 84ft class g cement 15.8 lbs 3% 2 bbls slury displacing with 4 bbl wait four hours tag at 1185. roll hole with 22 bbls 17 bbls slury to fill hole with class g cement 15.8lbs 85 sks still had 2 bbls slury on the truck pumped off cleaned up

July 26, 2018. Duco top cap mix and pump 7 bbls slury 35 sks class g cement to surface leaving 2 bbls of slury in the truck bringing cement to surface moved to next location

**P&A was witnessed daily by.**

**Joe Beck with the BLM White River Field Office, Meeker Colorado. 970-878-3826.**

**Brian Rector. Operator. Duco Inc. Cement & Service Rig. 970-629-1906.**