



## Extraction Oil & Gas Completion Report

<b>Date:</b> 12/14/2016		<b>AFE #:</b> 221602	
<b>Well Name:</b> Frank Cavanaugh 1		<b>County:</b> Weld	<b>State:</b> Colorado
<b>Wellbore Info:</b>	Total Depth MD: 0 ft	<b>KOP:</b> 0 ft	<b>KB:</b> 10 ft
	Total Depth TVD: 0 ft	<b>Liner Top:</b> N/A ft	<b>Tubing:</b> N/A
<b>Surface Casing:</b>	10.75"		
<b>Intermediate:</b>	0		
<b>Prod. Liner:</b>	0		
<b>Frac String:</b>	None		

### Cost Summary

Item							
	Concord	\$6,000.00	Select	\$1,200.00		\$0.00	Daily Total
	Slaugh	\$550.00		\$0.00		\$0.00	Cum. Total
	Cementers	\$9,633.00		\$0.00		\$0.00	\$20,433.00
	LRP	\$2,000.00		\$0.00		\$0.00	\$43,783.00
<b>Completion Supervisor:</b>	Day:	Randy Williams	Cost:	SEC	\$1,050.00		
	Night:		Cost:		\$0.00		

Crucial notes: (Information placed here will be forwarded to all following sheets)

### Summary of Operations

<b>Date:</b> 12/14/16 <b>Rig:</b> Concord 11  07:00 - Safety Meeting, TIH w/ NC, XO, and 2 7/8" PH6 tbg 08:30 - Tag fill @ 1504', RU PS circ down 20' fell thru, continue swivel IH to 1866', 10:30 - condition hole, RU Cementers, mud truck was frozen, try to thaw it out but couldn't, took return in cement tank and sent mud truck to get a different truck 12:30 - Pump 10 bbls fresh water, mix and pump 220 sx class G-cement with 2% calcium @ 15.8# ppg, displace w/ 9 bbls fresh water 13:00 - TOOH and stand back 40 jts, LD 20 jts 14:00 - TIH with 8 DC and lay them down 15:00 - TIH and tag cement @ 1233', TOOH and LD 32 jts, to 257' 16:30 - RU Cementers, mix and pump 103 sx class G-cement with 2% calcium @ 15.8# ppg, ran out of cement before getting cement to surface, LD 8 jts of tbg 17:30 - Drain pump and lines. Secure well and SDFN
--