

Daily Inspection Report  
Laramie Energy, LLC, Stormwater Management, 2020

<b>Inspector:</b>	Troy Portnoff	<b>Day/Date:</b>	Friday, April 10 <sup>th</sup> , 2020	<b>Log Page:</b>	051
<b>Weather Conditions:</b>		Partly Cloudy, Gusty Winds, High 60° Lo 32°			

**Cascade Creek Project Area**

BMP operations were conducted today on the C.C. 610-21-41 pad, the Mtn Road, and the Upper Loop access road. Wattle installation was first completed for the topsoil storage pile on the north side of the C.C. 610-21-41 pad. Wattle was installed along both the inside and outside edges of the topsoil pile. Due to remaining drift snow up against the topsoil berm on the NW and west sides of the pad, BMP installations will be completed as soon as the snow melts and conditions improve. One crew then continued maintenance on the Mtn. Road for inlet checks, sediment traps, and areas of the roadside bar ditch. Rock sock removal was also completed on the Mtn. Road between switchback #2 and #3 ahead of road grading operations. One crew also continued maintenance along the Upper Loop access road for inlet checks, sediment traps, and areas of the roadside bar ditch. Additional work is needed for the project area and operations will be continued.



**Wattle Installation on the C.C. 610-21-41 Pad**



**Wattle Installation on the C.C. 610-21-41 Pad**



**BMP Maintenance on the Upper Loop Access Road**



**BMP Maintenance on the Mtn Road**