

V79152

Vendor - CRU004

Account - 7010/30

COL134/H

Crumley Pumping Service, LLC

PO BOX 475

Akron, CO 80720

Cell (970) 768-5659

April 25, 2020

PADCO, LLC

800 W, 6th Street

Los Angeles,

Suite 1010

CA 90017-2713

Invoice for plugging supervision on Venrick A-4 Page 1

4/3/2020 - LLG roustabouts dug up well head, tested Braden head, no pressure or fluid on Braden head, no pressure or fluid on tubing or casing., welded straps on casing collar

4/6/2020 - Yetter tested anchors, put in 2 new. Better Electric disconnected power to motor, LLG hauled motor to yard

4/8/2020 - Yetter delivered plugging equipment to location; cementing unit, triplex pump & 2 swab tanks, Klobberdanz del. 75 bbls produced water from pit, E3 Solutions del. 130 bbls fresh water.

4/9/2020 - Yetter rigged up on well, pulled rods, laying down 77 - 7/8", 118 - 3/4" on trailer, unset packer & pulled 159 jts 2 7/8" tubing to derrick.

4/13/2020 - Susan w/ COGCC, Brand X on location, run in with CIBP on wireline, stacked out @ 3700', pulled CIBP out, it was covered with thick mud, wait on tools, run in with CIBP on tubing, set CIBP @ 4900'. Mix and pump 20 sxs gel, circulate hole clean for 45 minutes, 80 bbls mud & muddy water to swab tank. Pull & lay down 59 jts tubing. E3 Solutions cleaned swab tank, hauled to disposal

4/14/2020 - Pull 100 jts tubing to bank, unland casing, work pipe for 45 minutes, Susan w/ COGCC, Brand X on location, mix & dump 2 sx cement on top of CIBP, Susan called Diana, she gave permission to cut casing off and we don't have to pump a open hole plug. Brand X shot casing off @ 1710', rig up to lay down casing, pull and lay down 1710' 5.5" casing. Run in 57 jts tubing. Mix and pump 40 sx of 14.5# cement, pull and lay down 57 jts tubing,

4/15/2020 - Run in 50 jts tubing, tag stub plug @ 1563', pull & lay down 42 jts tubing, mix and pump 75 sx of 15.0# cement @ 250', pull and lay down 8 jts tubing. Standby 4 hrs waiting for cement to harden. Run in with 5 jts tubing, tag plug @ 150', plug had slipped downhole, decide to wait until tomorrow to pump more cement

Crumley Pumping Service, LLC

PO BOX 475

Akron, CO 80720

Cell (970) 768-5659

April 25, 2020

PADCO, LLC

800 W, 6th Street

Los Angeles,

Suite 1010

CA 90017-2713

Invoice for plugging supervision on Venrick A-4 Page 2

4/16/2020 - Run in with 6 jts tubing, tag plug @ 170', mix and pump 75 sx of 15.0# cement @ 170', pull and lay down 6 jts tubing.

4/17/2020 - Run in with 2 jts tubing and 10' sub, tag cement @ 60' from top of surface casing, Susan w/COGCC on location, mix and pump 17 sx of 15.0# cement, cement at top of surface casing, Yetter rigged down and moved off, Yetter hauling off equipment, Klobberdanz cleaned up swab tanks

4/18/2020 - LLG roustabouts dug up well head, cut off surface casing, welded plate on top of casing, sent pictures of cement at surface to Susan w/COGCC

4/20,21/2020 - LLG roustabouts took apart pumping unit and hauled it off and cleaned up location.

Morrow welding loaded up rods, tubing and casing and hauled it off

7 days @ \$300.00 per day \$2100.00

Thankyou