

Worked on Wednesday, 05/22/2019



Noble Energy, Inc.
1600 Broadway St.
Denver, CO 80202

P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: Wilmoth PM C 5-3
API:05-123-14207
Rig #14

Well Plugging Report

Work Detail

| Start | Stop | PUX | Activity |
|----------|----------|-----|--|
| 06:00 AM | 07:00 AM | P | Load Supplies & Travel to Loc. |
| 07:00 AM | 07:30 AM | P | HSM on JSA. |
| 07:30 AM | 08:30 AM | P | Check PSI TBG-540, CSG, 540, BH-0 PSI, RU Relief & Pump Lines. |
| 08:30 AM | 09:00 AM | P | Function Test BOP, Shell Test BOP Blind Rams, 250 Low & 2000 High, Good Test. |
| 09:00 AM | 10:00 AM | P | Open TBG to Pit, caught 1 Piston, let Well BD to 250 PSI. RU Pump to CSG, Pump 115 BBL Kill, saw CIRC @ Pit W/ 100 BBL. |
| 10:00 AM | 11:30 AM | P | ND Tree, NU BOP, RU Work Floor, XO to 2-1/16" Rigging Equip. |
| 11:30 AM | 02:00 PM | P | TOOH, SB 36 STDs, LD 142 JTS 2-1/16" on Pipe Trailer, 214 JTS Total. |
| 02:00 PM | 02:30 PM | P | HSM on WL JSA. |
| 02:30 PM | 04:30 PM | P | RU WL, MU 3-1/2" CIBP, RIH to 6602', set CIBP, POOH, LD Tool, MU Dump Bailer, Plug #1 RIH Dump 2 SXS 15.8 PPG, 2.3 CUFT, .4 BBL Slurry Class G Cement on Top of CIBP. Made 2 Runs W/ Bailer 1 SXS each, 2 SXS Total. |
| 04:30 PM | 05:00 PM | P | Load Well W/ 45 BBL H2O, attempt to PSI Test to 500 PSI, inaccurate reading due to excessive air in well, will Test again in AM. |
| 05:00 PM | 05:30 PM | P | Secure Well & Loc. |
| 05:30 PM | 06:00 PM | P | Travel Back. |

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

| Title | Name | Hours | Vehicle |
|-------------|--------------------------|-------|--------------|
| Supervisor: | Soliz, Roberto | 12.00 | 84 - Crew PU |
| Operator: | Pinedad-Terrazas, Leonel | 12.00 | 18 - Crew PU |
| Derrick: | Graciano, Jose | 12.00 | 11 - Crew PU |
| Floor Hand: | Archuleta, Philip | 12.00 | |
| Floor Hand: | Begaii, Larry | 12.00 | |
| Floor Hand: | Christensen, Joshua | 12.00 | |

On Site Reps:

| Name | Association | Notes |
|-------------|-------------|--------|
| Mark Abbott | Co. Rep. | On Loc |

Equipment:

Dalbo 500 bbl tank fresh

Worked on Wednesday, 05/22/2019

Dalbo Gas Buster Tank FB68
DH -H - Utility Trailer Cement
101 - Teal 35' Trailer
Base Beam #4 - EQUIPMENT
8 - G-PAD
#575 lgr. - WASTE PITS



Noble Energy, Inc.
1600 Broadway St.
Denver, CO 80202

P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: Wilmoth PM C 5-3
API:05-123-14207
Rig #14

Well Plugging Report

Work Detail

| Start | Stop | PUX | Activity |
|----------|----------|-----|--|
| 06:00 AM | 07:00 AM | P | Load Supplies, Travel to Loc. |
| 07:00 AM | 07:30 AM | P | HSM on JSA. |
| 07:30 AM | 08:00 AM | P | Check PSI TBG-N/A, CSG-0, BH-0. Open Well to Pit. |
| 08:00 AM | 08:30 AM | P | Pressure Test CSG to 500 PSI, Good Test. |
| 08:30 AM | 10:30 AM | P | RU WL, RIH 2500', Shoot 5 Holes W/ Bi-Wire Gun, POOH, RIH to 2000', Shoot 5 Holes W/ Bi-Wire Gun, POOH, LD Tool, MU 3-1/2 Wire Set CR, RIH to 2400', Set CR, POOH, LD Tool, RD WL. |
| 10:30 AM | 11:00 AM | P | TIH to 2400', S/I CR. |
| 11:00 AM | 12:00 PM | P | Check ROI 1-1/2 BPM @ 300 PSI, CIRC 35 BBL H2O W/ Chemical Wash, Saw Good Returns to Pit. |
| 12:00 PM | 12:30 PM | P | Plug #2 Courtesy 2500'-2000' Mix & Pump 183 SXS, 15.8 PPG, 210.4 CUFT, 37.4 BBL Slurry, Class G Cement. Leaving 4 SXS below CR, 163 SXS in 3-1/2 X 9" OH, 16 SXS above CR, final S/O Pressure 300 PSI. |
| 12:30 PM | 01:00 PM | P | LD 2-1/16" Work String. |
| 01:00 PM | 01:30 PM | P | RU WL, MU Jet Cutter, RIH to 575', Cut 3-1/2" CSG, POOH, LD Tool, RD WL. |
| 01:30 PM | 02:00 PM | P | Check ROI, 2 BPM @ 300 PSI, CIRC 60 BBL out BH, saw clean Returns to Pit. |
| 02:00 PM | 03:00 PM | P | RD Work Floor, ND BOP, NU Tree, RU Pump to CSG. |
| 03:00 PM | 03:30 PM | P | Plug #3 Surface 575'-0' Mix & Pump 261 SXS, 15.8 PPG, 300 CUFT, 53.4 BBL Slurry, Class G Cement, saw good Cement Returns to Pit. |
| 03:30 PM | 04:00 PM | P | RD Daylight Pulling Unit, let Cement Fall inside 3-1/2" CSG. |
| 04:00 PM | 05:00 PM | X | Surface Top Off Mix & Pump 46 SXS, 15.8 PPG, 52.9 CUFT, 9.4 BBL Slurry, Class G Cement. TOC continued to fall, Decision to SI Well overnight, tag TOC in AM. |
| 05:00 PM | 05:30 PM | P | Secure Well & Loc. |
| 05:30 PM | 06:00 PM | P | Travel Back. |

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

| Title | Name | Hours | Vehicle |
|-------------|--------------------------|-------|--------------|
| Supervisor: | Soliz, Roberto | 12.00 | 84 - Crew PU |
| Operator: | Pinedad-Terrazas, Leonel | 12.00 | 18 - Crew PU |
| Derrick: | Begaii, Larry | 12.00 | 11 - Crew PU |
| Floor Hand: | Archuleta, Philip | 12.00 | |
| Floor Hand: | Christensen, Joshua | 12.00 | |

Worked on Thursday, 05/23/2019

On Site Reps:

| Name | Association | Notes |
|-------------|-------------|--------|
| Mark Abbott | Co. Rep. | On Loc |

Equipment:

Dalbo 500 bbl tank fresh
Dalbo Gas Buster Tank FB68
1 - G-PAD
Base Beam #1 - EQUIPMENT
DH -H - Utility Trailer Cement
101 - Teal 35' Trailer
#585 lgr. - WASTE PITS

Worked on Friday, 05/24/2019



Noble Energy, Inc.
1600 Broadway St.
Denver, CO 80202

P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: Wilmoth PM C 5-3
API:05-123-14207
Rig #14

Well Plugging Report

Work Detail

| Start | Stop | PUX | Activity |
|----------|----------|-----|---|
| 06:00 AM | 07:00 AM | P | Load Supplies, Travel to Loc. |
| 07:00 AM | 07:30 AM | P | HSM on JSA. |
| 07:30 AM | 08:00 AM | P | Open Well, TOC dropped 60' down, Top Off W/ 8 SXS, 15.8 PPG, 9.2 CUFT, 1.6 BBL Slurry, Class G Cement. SI Well. |
| 08:00 AM | 09:00 AM | P | RD Pump, Pump & Relief Lines, Clean Loc, ready Equip for Road. |

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

| Title | Name | Hours | Vehicle |
|-------------|---------------------|-------|--------------|
| Supervisor: | Soliz, Roberto | 3.00 | 84 - Crew PU |
| Operator: | Christensen, Joshua | 3.00 | 11 - Crew PU |
| Derrick: | Begaii, Larry | 3.00 | |
| Floor Hand: | Archuleta, Philip | 3.00 | |

On Site Reps:

| Name | Association | Notes |
|-------------|-------------|--------|
| Mark Abbott | Co. Rep. | On Loc |

Equipment:

Dalbo 500 bbl tank fresh
Dalbo Gas Buster Tank FB68
DH -H - Utility Trailer Cement
#595 lgr. - WASTE PITS
1 - G-PAD
Base Beam #1 - EQUIPMENT