

**Blac Frac Tanks, Inc.**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for Delsco/ COGCC. Anderson 4-21**

**August, 2020 Thursday**

**Plug #1 CIBP at 10,280', capped with 2 sks cement.**

**Plug #2 EOT at 7700'**

**Mixed and pumped 40 sks type 2 cement, (8.2 bbls slurry at 15.4 ppg) Displaced with 27.5 bbls water circulating pressure 500 psi at 3 bpm.**

**August 7, 2020 Friday**

**Plug #3 Perf 4675' CICR at 4625'**

**Mixed and pumped 100 sks Type 2 cement. (20.5 bbls cement slurry) @ 15.4 ppg. Displaced with 13.3 bbls water. 500 psi at 2 bpm. Left 25 sks on top of retainer.**

**Plug #4 perfs at 3198' CICR at 3148'**

**Injection test 300 psi at 3 bpm. Mixed and pumped 40 sks, Type 2 cement (8.2 bbls cement slurry) at 15.4 ppg. Displaced with 11.7 bbls water.**

**Sting out and leave 5 sks on top of retainer. 0 psi at 3 bpm end of displacement.**

**Plug #5 Perf 2310', CICR 2260'.**


**Injection test 700 psi at 3 bpm. Mix and pump 100 sks type 2 cement, (20.5 bbls slurry at 15.4 ppg.) Displaced with 4.1 bbls water, final 3 bpm at 700 psi. left 25 sks cement on top of CIBP.**

**August 10, 2020 Monday**

**Plug #6 Perf at 599'**

**Mix and pump 215 sks type 2 cement. (46.5 bbls cement slurry) at 15.4 ppg. With full returns. to surface thru braden head with 10 sks left in mixer. SWI, cleaned up equipment. RD to move.**

**Mixed and pumped 505 sks type 2 cement.**

  
\_\_\_\_\_  
Ralph G Show      President Blac-Frac Tanks, Inc      8/25/20