



Multi-Day Job Summary - Jobs Other Than Drlg

Whiting Oil & Gas Corp
1700 Broadway, Suite 2300
Denver, CO 80290
(303) 837-1661

Well Name: MCLAUGHLIN 64

Plug & Abandon
Job Started on 7/13/2020

WPC ID 8CO059822D	API Number 0510340201	Field Name Rangely	County Rio Blanco	State CO	Operator Equity Oil Co	Gr Elev (ft)	Orig KB El...
AFE Number		Working Interest	Total AFE Amount (Cost)	Supp Amt (Cost)	AFE+Supp Amt (Cost)	AFE - Field Est (Cost)	Total Fld Est (Cost)
Job Category Plug & Abandon			Job Type Plug & Abandon	Objective		Start Date 7/13/2020	End Date 7/18/2020

Daily Operation Reports (6am to 6am)

Job Day (days)	Rpt #	Day Total (Cost)	Cum To Date (Cost)	Start Date	End Date	Summary
1	1.0	2,925.00	2,925.00	7/13/2020	7/14/2020	Travel to location, reviewed JSA and TGSM. Unload 2 3/8" tbg, set up cement pumping equipment and conveyor. Installed slips and washington head. RU JLC forklift, trip in hole with 2 3/8" tbg with 40 16' sticks of tbg to depth of 650'. Shut in well, install TIW valve, SDFN.
2	2.0	3,105.00	6,030.00	7/14/2020	7/15/2020	Travel to location, reviewed JSA and TGSM. Set up cement pump; laid out hard line; Pressure test lines to 500#, held ok. Spotted 2 bbls of fresh water down tbg, mixed and pumped 84 sacks of class C cement. Flush tbg with 4 bbls of fresh water; TOOH, flush and clean equipment, isolate well, clean up area, SDFN.
3	3.0	4,146.12	10,176.12	7/15/2020	7/16/2020	Travel to location, reviewed JSA and TGSM. RU TD machine, tag cement top at 450' from surface, cement set up solid. RU conveyor, function test safety switches; Start funneling in rock and shale mix; Funnel in 15 yds, let well set for 1 hr; RU TD machine, tag shale top at 225', continue funneling rock, 11 yds. RU TD machine, tag rock top at 148' from surface. Isolate well, break down conveyor, load on trailer, clean up area, SDFN.
4	4.0	3,194.00	13,370.12	7/16/2020	7/17/2020	Travel to location, reviewed JSA and TGSM. TIH with 2 3/8" tbg, hang tbg off on wellhead; RU cement pump and equipment; pump 2 bbls of fresh water down tbg; pressure test pump and lines to 500#, held ok. Pump 86 sacks of class C cement down well; flushed tbg with 2 bbls of fresh water; TOOH, lay tbg down, isolate well, flush and clean equipment; clean up area, SDFN.
5	5.0	2,134.00	15,504.12	7/17/2020	7/18/2020	Travel to location, reviewed JSA and TGSM. RU TD machine, cement top at 5' from surface; excavate 6'X6' hole with bench slope on south side; cut off csg 4' below surface, top off well with cement 1'. Weld on ID plate, backfill hole, clean up all equipment, clean up area, haul equipment to Rangely yard, SDFN.