

Snow Consulting & Services, Inc
808 CR 215
Parachute, Co 81635

Plugging Report

Lupton #1

May 7, 2021

Thru

May 19 , 2021

Lupton #1

May 7, 2021 Friday

Mob Track hoe from Parachute to Location. Removed the 7" screwed in cap from well head. RIH with a weighted string line to 450' with out a tag. Found fluid level at approximately 320'. Wrote and submitted a change order for approval.

May 8, 9, 2021. Weekend

May 12, 2021 Wednesday

Clean up debris on location, MI RU SU, and support equipment. NU to Casing with 7" casing nipple and companion flange to fit BOP. PU 2-7/8" tbg and RIH, Tagged at 217' and fell thru. RIH to 500' RU pump, loaded well with 16 bbls to break circulation. Circulated bottoms up. RIH with tbg and had a hard tag at 630'. RU pump and circulate for 10 minutes. POOH with tbg. PU and RIH with 6-1/8" bit, tagged at 217 and knocked bridge out of casing. RIH to 320' with bit. POOH, laid down bit. RU WL, pulled CBL from 320' to surface. Casing has good bond. RD WL, SDFN.

May 13, 2021 Thursday

Opened BOP, fluid level had dropped to 60 to 70'. RIH with 2-7/8" tbg. Land EOT at 570'. RU pump, broke circulation, pumped 1 bbls to gain circulation. SD and monitored well for gas bubbles, non detected. RIH to 630', Mix and pump 23 sks type 2 cement. Displace with 2.5 bbls water. Land EOT at 337'. Mixed and pumped 23 sks with 3.5% Cacl-2. Displace with 1 bbl water. POOH with tbg. WOC for 2 hrs. RIH, tagged cement at 205'. Laid down tbg. RD unneeded equipmenet.

RIH to 50' with 1" pvc pipe. Mixed and pump 16 sks cement and circulated cement back to surface. Clean up equipment, RD and moved equipment to staging area. Sdfn.

May 19, 2021 Wednesday

MI track hoe, excavated surface casing and cut off at 4'. Installed DHM plate and back filled cellar.