

COUNTY	COMPANY	API Number
WELD	HIGHPOINT OPERATING	512350374
WELL NAME	RIG	JOB TYPE
FOX CREEK 25-6005BW	Cartel 88	CM-SURFACE CASING
SURFACE WELL LOCATION	CJES Field Supervisor	CUSTOMER REP
	Tony Yates	0

EMPLOYEES		

WELL PROFILE			
Max Treating Pressure (psi):		Bottom Hole Static Temperature (°F):	
Bottom Hole Circulating Temperature (°F):		Well Type:	

Open Hole						
	1	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
		13.5	1530	0		
	2	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)

Casing/Tubing/Drill Pipe							
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Surface	9 5/8	36		1529	0		
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)

CEMENT DATA

Stage 1:	From Depth (ft):		To Depth (ft):				
Type: Shoe Plugs	Volume (sacks):		Volume (bbls):				
Cement & Additives:				Density (ppg)	Yield (ft³/sk)	Water Req.	

Stage 2:	From Depth (ft):		To Depth (ft):				
Type: Surface Plug	Volume (sacks):		Volume (bbls):				
Cement & Additives:				Density (ppg)	Yield (ft³/sk)	Water Req.	

Stage 3:	From Depth (ft):		To Depth (ft):				
Type: Top Off	Volume (sacks):		Volume (bbls):				
Cement & Additives:				Density (ppg)	Yield (ft³/sk)	Water Req.	

Stage 4:	From Depth (ft):		To Depth (ft):				
Type:	Volume (sacks):		Volume (bbls):				
Cement & Additives:				Density (ppg)	Yield (ft³/sk)	Water Req.	

SUMMARY

Preflushes:	30	bbls of	Fresh Water	Calculated Displacement (bbl):	115		Stage 2
	10	bbls of	Dye	Actual Displacement (bbl):	115		
		bbls of					
Total Preflush/Spacer Volume (bbl):	40			Plug Bump (Y/N):	Y	Bump Pressure (psi):	750
Total Slurry Volume (bbl):	165			Lost Returns (Y/N):	N	(if Y, when)	
Total Fluid Pumped	323						
Returns to Surface:		Cement	15	bbls			

Job Notes (fluids pumped / procedures / tools / etc.): Pumped 3 bbls water. Pressure tested iron to 2525 psi. Pumped 30 bbls water. Pumped 10 bbls red dye. Mixed and pumped 165 bbls cement at 13 ppg. Dropped plug. Displaced 115 bbls water to land plug at 750 psi. Held 500 psi for 2 min, checked floats got 1/4 bbl back. See job log for details.

Thank You For Using
Nextier Completion Solutions

Customer Representative Signature: _____




Client Highpoint Resources
Ticket No. BCO-2001-0099
Location 25-12N-63W
Comments See job log


Client Rep Dustin
Well Name Fox Creek 25-6005BW
Job Type Surface Casing

Supervisor Tony Yates
Unit No. 445084
Service District Brighton CO
Job Date 01/29/2020

Unit 445084 Rate Total



Unit 445084 Pump Pressure



Unit 445084 Density

