



Chevron  
1400 Smith St., RM 45096  
Houston, TX 77002

P.O. Box 1979, Farmington, NM 87499  
(505) 325-2627

Name: MARIE D04-13  
API:05-123-15142-00,  
Rig #10

## Well Plugging Report

### Cement Summary

### Work Detail

Start	Stop	PUX	Activity
05:30 AM	06:30 AM	P	Load equipment and supplies, travel to location.
06:30 AM	07:30 AM	P	Pre trip equipment. Move into location with equipment, (1.5 miles). HSM and JSA, SITP 760#, SICP 760#, SIBHP 0#.
07:30 AM	08:00 AM	P	Spot all equipment. Perform LOTO (road to hoist).
08:00 AM	09:30 AM	P	Rig up pump and pulling unit. Unload and rig up hard lines and pump hoses.
09:30 AM	10:00 AM	P	Rig up and test ground cables with ohm meter. Perform START WELL form.
10:00 AM	10:30 AM	P	Function test BOP, pressure test blinds, good test.
10:30 AM	11:30 AM	P	Rig up pump unit to casing pump and return line to tubing. Pump 100 BBLs until dead.
11:30 AM	12:30 PM	P	Nipple down well head. Pull work string, strip off B1 adapter flange. Screw on 5K hanger re-land well, nipple up BOP.
12:30 PM	01:00 PM	p	Rig up work floor and tubing equipment.
01:00 PM	03:30 PM	P	Pull out of hole, tally out with 61 stands 2-1/16". Lay down 90 joints on trailer.
03:30 PM	05:00 PM	p	Rig up A Plus wire line, pick up and RIH with 3-1/2" CIBP and set from 6852'KB to 6853'KB. Pull out of hole lay down setting tool.
05:00 PM	05:30 PM	P	Rig up pump unit to casing, load hole with 20 BBLs and pressure test to 500#, good test.
05:30 PM	06:00 PM	P	SIW, clean and secure location, SDFD.
06:00 PM	07:00 PM	P	Travel from location to A Plus yard (Eaton, CO.)

Procedure Planned; U - Unplanned A+ issue; X - COA, Well Condition

**Crew:**

<b>Title</b>	<b>Name</b>	<b>Hours</b>	<b>Vehicle</b>
Supervisor:	Chavira JR, Pedro	13.5	39 - Crew PU
Operator:	Lechuga-Burciaga, Jose	13.5	83 - Crew PU
Derrick:	Fernandez, Edward	13.5	
Floor Hand:	Ruiz, Jose	13.5	
Floor Hand:	Medina, Jesus	13.5	

**On Site Rep**

<b>Name</b>	<b>Association</b>	<b>Notes</b>
Edgar Chavez	Co. Rep.	On Location.

**Equipment:**

- A+ Gas buster tank 422
- 10 - G-PAD
- Base Beam #2 - EQUIPMENT
- Pusher Trailer P-190
- Hard Line Trailer CS-210
- Dog House DH-G
- A+ fresh water tank #428
- Pump Truck #214
- Waste Pit #585
- Tubing Float #117



Chevron  
1400 Smith St., RM 45096  
Houston, TX 77002

P.O. Box 1979, Farmington, NM 87499  
(505) 325-2627

Name: MARIE D04-13  
API:05-123-16137-00,  
Rig #10

## Well Plugging Report

### Cement Summary

**Plug #1- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 6852'KB to 6803'KB ETOC.**

**Plug #2- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 6591'KB to 6542'KB ETOC.**

### Work Detail

Start	Stop	PUX	Activity
04:30 AM	05:30 AM	P	Load equipment and supplies, travel to location.
05:30 AM	06:00 AM	P	HSM and JSA, SITP 0#, SICP 0#, SIBHP 0#, perform daily check list, check ground cables with ohm meter.
06:00 AM	07:00 AM	P	Rig up A Plus wire line, pick up and RIH with dump bailer. Plug #1- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 6852'KB to 6803'KB ETOC. Pull out of hole lay down dump bail.
07:00 AM	08:30 AM	P	Pick up and RIH with 3-1/2" CIBP and set from 6591'KB to 6592'KB. Pull out of hole lay down setting tool.
08:30 AM	09:30 AM	P	Plug #2- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 6591'KB to 6542'KB ETOC. Pull out of hole lay down dump bail.
09:30 AM	11:30 AM	X	Pick up and RIH with perf guns and shoot 1 set of 6 (0.52") from 4020'KB to 4021'KB. Pull out of hole, lay down spent gun. Rig up pump unit to casing and attempt to establish injection rate. Strong hold @ 1000#, surge well multiple times, no success. Wait on orders from Chevron. Pull out of hole lay down spent gun. Decided to run CBL. Wait on bond tools.
11:30 AM	03:00 PM	X	Pick up and RIH with logging tool. Log well from 4300'KB to 1800'KB. Lay down logging tool. Wait on orders. Pick up and RIH with perf guns and shoot 1 set of 6 (0.52") from 3890'KB to 3891'KB. Pull out of hole, lay down spent gun. Rig up pump unit to casing and attempt to establish injection rate. Strong hold @ 1000#, surge well multiple times, no success. Wait on orders from Chevron. Rig down A Plus wire line.
03:00 PM	03:30 PM	P	SIW, clean and secure location, SDFD.
03:30 PM	04:30 PM	P	Travel from location to A Plus yard (Eaton, CO.)

Procedure Planned; U - Unplanned A+ issue; X - COA, Well Condition

**Crew:**

<b>Title</b>	<b>Name</b>	<b>Hours</b>	<b>Vehicle</b>
Supervisor:	Chavira JR, Pedro	12	39 - Crew PU
Operator:	Lechuga-Burciaga, Jose	12	83 - Crew PU
Derrick:	Fernandez, Edward	12	
Floor Hand:	Ruiz, Jose	12	
Floor Hand:	Medina, Jesus	12	

**On Site Rep**

<b>Name</b>	<b>Association</b>	<b>Notes</b>
Edgar Chavez	Co. Rep.	On Location.

**Equipment:**

- A+ Gas buster tank 422
- 10 - G-PAD
- Base Beam #2 - EQUIPMENT
- Pusher Trailer P-190
- Hard Line Trailer CS-210
- Dog House DH-G
- A+ fresh water tank #428
- Pump Truck #214
- Waste Pit #585
- Tubing Float #117



Chevron  
1400 Smith St., RM 45096  
Houston, TX 77002

P.O. Box 1979, Farmington, NM 87499  
(505) 325-2627

Name: MARIE D04-13  
API:05-123-15142-00,  
Rig #10

## Well Plugging Report

### Cement Summary

**Plug #3- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 3870'KB to 3821'KB ETOC.**

**Plug #4 (SURFACE) - Mix and pump 25 sxs 28.75 cuft 5.12 slurry 15.8 ppg 1.15 yield class "G" cement from 631'KB to 0'KB ETOC. (3 BBLs mix) (7.0ph)**

### Work Detail

Start	Stop	PUX	Activity
04:30 AM	05:30 AM	P	Load equipment and supplies, travel to location.
05:30 AM	06:00 AM	P	HSM and JSA, SITP 0#, SICP 0#, SIBHP 0#, perform daily check list, check ground cables with ohm meter.
06:00 AM	07:00 AM	P	Rig up A Plus wire line, pick up and RIH with 3-1/2" CIBP and set from 3870'KB to 3871'KB. Pull out of hole lay down setting tool.
07:00 AM	07:30 AM	P	Plug #3- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 3870'KB to 3821'KB ETOC. Pull out of hole lay down dump bail.
07:30 AM	09:30 AM	X	Pick up and RIH with perf guns and shoot 1 set of 6 (0.52") from 2500'KB to 2501'KB. Pull out of hole, lay down spent gun. Rig up pump unit to casing and attempt to establish injection rate. Strong hold @ 1000#, surge well multiple times, no success. Pull out of hole lay down spent gun. Wait on orders from Chevron. Decided to set CIBP and dump bail. Rig down A Plus wire line.
09:30 AM	11:00 AM	X	Trip in hole with 51 stands from derrick, lay down 102 joints on trailer.(Performed BOP drill)
11:00 AM	11:30 AM	X	Rig up A Plus wire line, pick up and RIH with 3-1/2" CIBP and set from 1600'KB to 1601'KB. Pull out of hole lay down setting tool.
11:30 AM	12:00 PM	X	Plug #4- Dump bail 2 sxs 2.3 cuft 0.4 slurry 15.8 ppg 1.15 yield class "G" cement from 1600'KB to 1551'KB ETOC. Pull out of hole lay down dump bail. Rig down A plus wire line.
12:00 PM	12:30 PM	P	Trip in hole with 10 stands, EOT @631'. Rig up pump unit to tubing and return line to casing. Pump 3 BBLs fresh ahead of cement plug. Prep equipment to pump cement.
12:30 PM	01:00 PM	P	Plug #4 (SURFACE) - Mix and pump 25 sxs 28.75 cuft 5.12 slurry 15.8 ppg 1.15 yield class "G" cement from 631'KB to 0'KB ETOC. (3 BBLs mix) (7.0ph)
01:00 PM	01:30 PM	P	Pull out of hole lay down 20 joints on trailer. Wash up all equipment.
01:30 PM	02:00 PM	P	Rig down tubing equipment and work floor.

02:00 PM	02:30 PM	P	Nipple down and rack back BOP. Screw on collar, ball valve, SIW.
02:30 PM	04:00 PM	P	Rig down and put away all hard lines, suction hoses, and pump hoses. Rig down pump and pulling units. SDFD.
04:00 PM	05:00 PM	P	Travel from location to A plus yard (Eaton, CO.)

Procedure Planned; U - Unplanned A+ issue; X - COA, Well Condition

### Crew:

Title	Name	Hours	Vehicle
Supervisor:	Chavira JR, Pedro	12.5	39 - Crew PU
Operator:	Lechuga-Burciaga, Jose	12.5	83 - Crew PU
Derrick:	Fernandez, Edward	12.5	
Floor Hand:	Ruiz, Jose	12.5	
Floor Hand:	Medina, Jesus	12.5	

### On Site Rep

Name	Association	Notes
Edgar Chavez	Co. Rep.	On Location.

### Equipment:

A+ Gas buster tank 422  
10 - G-PAD  
Base Beam #2 - EQUIPMENT  
Pusher Trailer P-190  
Hard Line Trailer CS-210  
Dog House DH-G  
A+ fresh water tank #428  
Pump Truck #214  
Waste Pit #585  
Tubing Float #117