

Blac Frac Tanks, Inc. DBA M-K Hydrovac
808 County Road 215
Parachute, CO 81635

Plugging Report for the Buckeye #2

August 2, 2022 Tuesday
Plug #1

Land ¾" PVC in 6" annulus at tag 55'. Land 1" PVC on top of packer cup at 60'

Mixed and pumped 20 sks Type 2 cement at 15.6 ppg, Pumped 1 bbl neat into the ¾" PVC and added 5% Cacl-2 to remaining 3 bbls slurry and pumped into 1" PVC. Displace with ½ bbl Lay down PVC pipe. WOC. Note that 2-3/8" tbg started flowing water. pumped water to frac tank.

Plug #2 Land 1" PVC at 60'

Mixed and pumped 17 sks (3.5 bbls cement slurry) at 15.6 ppg, with 2% cacl-2. Displace lines with ½ bbl water. WOC ¾ hr.

Plug #3 Tag plug #2 at 36' inside 6" pipe

Mixed and pumped 20 sks type 2 cement (4.2 bbls cement slurry) at 15.5 ppg, displaced with 1/2 bbl water. Was able to hear cement falling down down 6" annulus. WOC over night. Water still flowing up 2'3/8" tbg, pumping to tank.

August 3, 2022 Wednesday

Plug #4 Land ¾" PVC at 55' in 6" annulus.

Mixed and pumped 20 sks type 2 cement with 3% cacl-2 (4.2 bbls slurry) at 15.6 ppg. WOC

Plug #5 Land ¾" PVC at tag 55' in 6" annulus

Mixed and pumped 25 sks type 2 cement with 2% cacl-2, (5.25 bbls slurry) at 15.6 ppg. WOC

Plug #6, Land ¾" PVC at 55',

Mixed and pumped a 10 bbl LCM plug, well circulated

Mixed and pumped 15 sks type 2 cement (3.1 bbls slurry) at 15.6 ppg, well circulated cement.

August 4, 2022 Thursday


Plug #7 Pump thru 2-3/8" tbg.

Mix and pump 12 sks type 2 at 15.6 ppg, (2.1 bbls slurry) injected at 175 psi. SWI WOC.

August 5, 2022 Friday

Top out plug, tag at 35' Hand mixed up 1 sks and top filled tbg.

Pumped a total of 130 sks type 2 cement



Ralph G Snow

President Blac-Frac Tanks, Inc