



# Donnelly Casing Pulling Co.

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly

**SOLD TO** Mr. Carl Houy  
718 17th St., Suite 540  
Denver, CO 80202

**INVOICE DATE** 1-06-92

**WELL** Blumenkamp #7

**INVOICE NO.** 92-1110

2438' 5½" Casing @	\$ .60 per foot	\$1462.80
Day Work, 52 hours @	\$ 50.00 per hour	2600.00
Cement, 75 sacks @	\$ 8.00 each	600.00
	tax	18.00
Shot, 1 @	\$ 40.00 per shot	40.00
Pump Job, 1 @	\$500.00 per job	500.00
Hauled pumpe to & from lease:		
Mack Truck, 4 hours @	\$48.00 per hour	192.00
Water truck, 9 hours @	\$ 38.00 per hour	342.00
Welder, 2 hours @	\$ 21.00 per hour	42.00
Hauled tubing to & from lease:		
Mack Truck, 8 hours @	\$ 48.00 per hour	384.00
Trailer, 8 hours @	\$ 10.00 per hour	80.00
Helper, 8 hours @	\$ 14.00 per hour	112.00
Hauled pipeto our yard:		
Mack Truck, 5 hours @	\$ 48.00 per hour	240.00
Trailer, 5 hours @	\$ 10.00 per hour	50.00
Helper, 5 hours @	\$ 14.00 per hour	70.00
		<u>\$6732.80</u>

DATE	DAY WORK	REMARKS
11-25-91	9 hours	Moved unit in. Raised pole. Dug cellar. Checked in. Mud at 1100'.
11-26-91	10 hours	Set in floor. Worked pipe to 27".
12-04-91	10 hours	Ran 145 joints 2 3/8" tubing.
12-05-91	11 hours	Pumped 100 bbls. water. Pumped 25 sacks cement at 5000'. Pulled 15 joints tubing. Pumped 60 bbls. water. Pulled tubing. Worked pipe to 29". Water truck, 6 hours. Pump job.
12-06-91	6 hours	Ran a shot to 2460'. Came loose. Pulled 27 joints.
12-09-91	6 hours	Pulled pipe, 76 total joints. Ran tubing to 200'. Pumped 40 sacks cement. Pulled tubing. Tore out floor. Cut off surface. Set 10 sacks cement in top of surface to 4' below ground level. Tallied pipe. Welded on cap. Water truck, 3 hours.

WELL COMPLETE

THANK YOU

All open accounts are due by 10th of month following purchase. All amounts 30 days past due will be  
charged a FINANCE CHARGE at 1½% per month or an ANNUAL PERCENTAGE RATE of 18%.