

ECMC Insp#699107798 / BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22, BATTERY / Remove Unsued Equip



ECMC Insp#699107798 / BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22, BATTERY / Remove Unsued Equip



ECMC Insp#699107798 / BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22, BATTERY / Remove Unsued Equip

Date & Time: Wed Dec 20 14:12:35 MST 2023
Position: +040.31247° / -104.52777°
Altitude: 1416m
Datum: WGS-84
Azimuth/Bearing: 000° N00E 0000mils (True)
Zoom: 1X



Chevron		Decommission Input				
Site Name: BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22						
Site Type PRODUCTION FACILITY	Current Status PRODUCTION	Sub Status COMMINGLED	Active Site? Yes	Report Center 415713244		
Well Count 4	Production Route SOUTH LEGACY PRODUCING 3	Latitude (°) 40.31275709	Longitude (°) -104.52753520			
Access Directions CR 57 & CR 46, S 5/10, W INTO						
Jobs						
Job ARO	Job Type DECOMMISSION FACILITY	Major Contractor 4X INDUSTRIAL	Job Start Date 11/2/2023	Job End Date 12/19/2023		
Primary Status COMPLETE	Objective MT PA-304926 ACCELERATED Private Utility runs on the east side of the pad then at the North East corner takes off North west strait line to pivot.					
Summary facility flush facility decommission flowline Abandonments Piping hauled to Andersons Tanks, Separators, and Burners were hauled to Iron Metal Delay in removing material due to daily load limits imposed by scrapyard. Location has been cleared of all material and is ready for reclamation.						
Job Contacts						
Name MIKE MONTOYA	Title SITE REPRESENTATIVE	Mobile Phone 970-673-2252				
Name COLE MOORE	Title SITE REPRESENTATIVE	Mobile Phone 970-302-6092				
Activity Reports						
Activity Start Date 11/2/2023	Activity End Date 11/2/2023	Onsite Rep SITE REPRESENTATIVE, MIKE MONTOYA	Activity Site Status Initiated	Incident?		
Summary Flush facility, 3 tanks, 3 pits, 2 seps, 4 flowlines, hauled liquids to NGL, Next Planned Activity						
Daily Field Costs						
Carry forward? No	Cost Description Facility Decommission	Task 247037	Line Item	Vendor 4X INDUSTRIAL LLC	Ticket # Note 4x crew 4x equipment 4x hydrovac	Amount (Cost) 7,500.00
Carry forward? No	Cost Description Facility Decommission	Task 247037	Line Item	Vendor SELECT ENERGY SERVICES	Ticket # Note hazmat bobtail	Amount (Cost) 750.00
Activity Start Date 11/15/2023	Activity End Date 11/15/2023	Onsite Rep SITE REPRESENTATIVE, MIKE MONTOYA	Activity Site Status Ongoing		Incident?	
Summary above ground pipe tear down, Chevron decommission reps showed up from Midland and Houston, ran them through our process, moved 2 seps, 2 burners, smashed 3 tanks, removed steel berm, loaded 2 metal bins with pipe and landings and berm. Next Planned Activity						
Daily Field Costs						
Carry forward? No	Cost Description Facility Decommission	Task 247037	Line Item	Vendor 4X INDUSTRIAL LLC	Ticket # Note 4x crew 4x equipment	Amount (Cost) 6,000.00
Activity Start Date 11/16/2023	Activity End Date 11/16/2023	Onsite Rep SITE REPRESENTATIVE, MIKE MONTOYA	Activity Site Status Ongoing		Incident?	
Summary remove underground dumps and voc line, break up 3 concrete pits, haul 4 loads of concrete to Republic, soil sample location with Femont, back fill backdrag. Next Planned Activity						
Daily Field Costs						
Carry forward? No	Cost Description Facility Decommission	Task 247037	Line Item	Vendor 4X INDUSTRIAL LLC	Ticket # Note 4x crew 4x equipment 3 tandems 4x	Amount (Cost) 8,000.00
Activity Start Date 11/17/2023	Activity End Date 11/17/2023	Onsite Rep SITE REPRESENTATIVE, MIKE MONTOYA	Activity Site Status On Hold		Incident?	
Summary need to haul 3 tanks, 2 Seps, 2 burners. Andersens is still down. Next Planned Activity						

ECMC Insp#699107798 / BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22, BATTERY / Remove Unsued Equip

Chevron							
Decommission Input							
Site Name: BOCKIUS 15-1, 8, PFANNEBECKER C14-32D, 15-22							
Daily Field Costs							
Carry forward?	Cost Description	Task	Line Item	Vendor	Ticket #	Note	Amount (Cost)
Activity Start Date	Activity End Date	Onsite Rep			Activity Site Status		Incident?
12/19/2023	12/19/2023	SITE REPRESENTATIVE, COLE MOORE			Completed		
Summary							
Hauled off tanks separators and burners to Iron metal							
Next Planned Activity							
Daily Field Costs							
Carry forward?	Cost Description	Task	Line Item	Vendor	Ticket #	Note	Amount (Cost)
No	Facility Decommission	247037		4X INDUSTRIAL LLC		Small crew and excavator	3,000.00
Field Cost Summary							
Cost Description		Task	Line Item	Vendor	Sum of Amount (Cost)		
Facility Decommission		247037		4X INDUSTRIAL LLC	24,500.00		
Cost Description		Task	Line Item	Vendor	Sum of Amount (Cost)		
Facility Decommission		247037		SELECT ENERGY SERVICES	750.00		
Total (Sum)					25,250.00		
<div style="display: flex; justify-content: space-between;"> Page 2/2 Report Printed: 12/20/2023 </div>							