

US ROCKIES REGION

Anadarko Daily Summary Report

Well: DECHANT 16-1

Project: COLORADO-WELD

Site: DECHANT 16-1

Rig Name No: ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 2/22/2013

End Date:

Spud Date: 12/8/2005

Active Datum: RKB @4,839.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/1/0/SESE/6/0/S/-469/E/0/460/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/22/2013		MIRU ECWS #22 CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD TBG FOUND PU TIH W/ RBP SET AT 3900' ROLL GAS FROM HOLE NDBOP NUWH HYDROTEST CST TO 50003 GOODTEST NDWH NUBOP SPOT SAND ON RBP TOO H NDBOP NDWH (SEE REMARKS)
2	02/26/2013		CREW TO LOC SCP=100 BLEW DOWN TIH W/ 1-1/4: WORK STRING INTO OPEN HOLE TO 3725' COND TION HOLE SECURE WELL SDFN
3	02/26/2013		CREW TO LOC WORK 1-1/4" TBG FREE MIRU BJ SERVICES PUMP ANNULAR FILL FROM 3725'-SURFACE RD BJ TOO H W/ 1-1/4" WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP LOAD HOLE SDFN WOC (SEE REMARKS)
4	02/27/2013		CREW TO LOC MIRU E-LINE RUN CBL FROM 3800'-SURFACE TOC 768' RD E-LINE TIH CIRCULATE SAND OFF RBP RELEASE RBP TOO H PU NC XN NIPPLE TIH LAND PROD TBG AT 7509.37' W/ 238 JNTS BROACH TO XN NIPPLE NDBOP NUWH SWI RD PREPARE TO MOVE