

US ROCKIES REGION
Operation Summary Report

Well: ROBERTS 36-22				Spud date: 6/19/2006					
Project: COLORADO-WELD-NAD83-UTM13				Site: ROBERTS 15-22 PAD				Rig name no.: CONCORD 4/4	
Event: CONST- CAP WELL WORK				Start date: 7/18/2014				End date:	
Active datum: RKB @4,935.99usft (above Mean Sea Level)				UWI: 0/3/N/66/W/22/O/SESW/6/0/0/0/0/0/0					
Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation	
7/17/2014	10:00 - 11:00	1.00	WO/REP	30	G	P		CT TO PREVIOUS LOCATION.	
	11:00 - 16:00	5.00	WO/REP	46	F	P		WAIT FOR LOCATION PREP. NOT READY.	
	16:00 - 17:00	1.00	WO/REP	30	G	P		CT TO YARD.	
7/18/2014	6:00 - 7:00	1.00	WO/REP	30	G	P		CT to Previous loc.	
	7:00 - 8:30	1.50	WO/REP	30	A	P		MIRU Concord 4.	
	8:30 - 9:30	1.00	WO/REP	30	E	P		CP-TP=1100,SCP=0. BD-KW w/ 60 bbls.	
	9:30 - 10:00	0.50	WO/REP	30	F	P		ND WH, NU BOP.	
	10:00 - 12:30	2.50	WO/REP	45	A	P		MIRU EMI, POOH,Scan,SB,Tally tbg.EMI Rejected 20 jts.216 good jts.	
	12:30 - 14:00	1.50	WO/REP	31	I	P		TIH w/ 210 jts.XN,RH,RBP. Set RBP @ 6588KB.	
	14:00 - 15:00	1.00	WO/REP	31	H	P		Circ. gas out, PT csg. to 1000#.Held.	
	15:00 - 16:30	1.50	WO/REP	30	F	P		ND BOP,WH. NU New 5K WH-Companion Flange.LD 3 jts.	
	16:30 - 17:00	0.50	WO/REP	52	F	P		MIRU NSI, torque WH Bolts, PT Flanges to 5K,Held.Spot 2 sx. sand.	
	17:00 - 18:00	1.00	WO/REP	30	C	P		RDMO Concord 4.	
	18:00 - 19:00	1.00	WO/REP	30	G	P		CT to yard.	