

**PETROLEUM DEVELOPMENT CORP**  
**Daily Completion/Workover Report**

☐ New Drill      ☒ Recompletion      ☐ LOE      ☐ CSG Repair      ☐ P&A  
 Date: 12-Dec-06      Well Name: O'Grady 34-4      AFE #: 0

Directions to Location: Hwy 263 & Hwy 37 .5 East .2S SEI

Legal Desc: 0      Sec: 4      Twn: 5N      Rng: 64W

Perforations		Surf Csg:	Size:	Wt/Gd:	24#	Conn.	Depth:	300'
Zone	Depths	Prod Csg:	Size:	4 1/2"	Wt/Gd:	11.6#	Conn.	0
Codell	6814-24	Liner:	Size:		Wt/Gd:		Top:	
Niobrara A	6536-40	Tubing:	Size:		Wt/Gd:		Conn.	
Niobrara B	6640-54	Packer:	RBP:		CIBP:		Sd Plug	P/C
		TD	6967'	PBTD	6932'KB		TOC	5210-Surf
							TOC	6020
		Fluid Lost	0	Recovered			Load Remaining	4072
Other Information: _____								

Job Objective: \_\_\_\_\_

**Operation Past 24 Hours**

Niobrara Hybrid Recomplete: MIRU Halliburton Energy Services. Performed a Niobrara stimulation using 500 gallons of 15% HCL, 1667 bbls Slickwater pad, 145 bbls of SilverStim 24# pad, 2148 bbls of SilverStim 24# fluid system, 241560 lbs of 30/50 white sand and 12000 lbs of SB Excel 12/20 resin coated proppant. Niobrara A Bench perfs @ 6536-6540 (4 shots), Niobrara B Bench perfs @ 6640-6654 (42 shots). Pumped 1-4 ppg stages 30/50 mesh white sand and 4 ppg SB Excel proppant, flush well to 1 bbl short of top Niobrara A Bench perforation ( 100 bbls), shut down, record ISDP = 3648 psi. RD HES, turn well on to flowback. Transfer 25 bbls from hydration unit to flowback tank. MTP = 4952 psi, ATP = 4790 psi, AIR = 54.8 bpm. Pressure response was flat to slightly positive during during entire job. Pumped treatment 4 1/2" casing. Turn well on to flowback on a 20/64" choke. Treatment went well.

Proposed Operations: \_\_\_\_\_

Contractor: \_\_\_\_\_ Supervisor: JS

**Cost Estimate**

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Hot Oiler				Production Liner		
Misc. Pump				Production Casing		
Perforating				Tubing		
Bits				Tree		
Drilling Fluids				Pumping Unit & Engine		
Cement & Services				Subsurface Equipment		
Open Hole Logging				Flow Line & Connections		
Equipment Rentals				Separation/Treating Equip		
Contract Services				Storage Tanks		
Completion Unit				Wellhead Equipment		
Swab Rig				Other Lease Equipment		
Stimulation				Surface Casing		
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water						
Slickline						
Land						
Drilling						
Drilling						
Total Intangibles				Total Tangible		
				Completion Cost		
				Previous Cum Cost		
				Total Cost		

*@893*