

:		GREAT WESTERN 27-51				Date: 1/9/2017	
AFE No: MTG-2017		Daily Completion and Workover Report				DOL: 1	

REPT NO. 1	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH	ST NO. 00		
SPUD DATE 01/24/2007	API 05-123-24122	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME WSI, MITIGATION COMPLETE						
24 HR SUMMARY KILL WELL. ND PRODUCTION TREE. NU BOPS. POOH PRODUCTION TUBING. TIH WITH RBP AND SET @ 6.727'. TEST RBP TO 500 PSI.. LAND TUBING ON HANGER. EOT @ 6,635' WITH ON/OFF TOOL. ROLL WELLBORE WITH PACKER FLUID. TEST TO 2,500 PSI. GOOD TEST.						
24 HR FORECAST RDMO TO GW 27-41.						
GL ELEV 4,764.0 (usft)	RKB 4,764.0 (usft)	FORMATION	TMD 0	TVD 0	PBTMD 7.248	PBTVD
			AUTH COST /		DAY COST / CUM COST \$10,869 / \$10,869	

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 1	2.375	08/26/2015	10.0	7,087.0	2.375		J-55	
TUBING ASSEMBLY 1	2.375	01/09/2017	10.0	6,731.9	2.375	4.70	J-55	

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

:		GREAT WESTERN 27-51			Date: 1/9/2017
AFE No: MTG-2017		Daily Completion and Workover Report			DOL: 1
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 06:00	6.00	MITIGATE	MTG PLANNED - MITIGATION		WELL FLOWING TO SALES.
06:00 - 06:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		CREW TRAVEL AND SAFETY MEETING.
06:30 - 07:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		RIG UP HWS 9 AND ASSOCIATED EQUIPMENT FROM GW 27-31. NIPPLE DOWN SURFACE LINES AND EQUIPMENT.
07:30 - 09:00	1.50	MITIGATE	MTG PLANNED - MITIGATION		CASING PRESSURE 934 PSI, TUBING PRESSURE 360 PSI. BLEED DOWN TUBING PRESSURE. PUMP 30 BBLs FRESH WATER WITH BIOCIDES DOWN TUBING. BLEED DOWN CASING PRESSURE. PUMP 30 BBLs WITH BIOCIDES DOWN CASING. FUNCTION TEST BOPS.
09:00 - 09:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		NIPPLE DOWN PRODUCTION TREE AND NIPPLE UP BOPS.
09:30 - 12:00	2.50	MITIGATE	MTG PLANNED - MITIGATION		UNLAND TUBING AND POOH STANDING BACK. TALLY OUT. (229 JOINTS)
12:00 - 12:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN NOTCHED COLLAR AND INSPECT XN NIPPLE. MAKE UP ON/OFF TOOL AND XN NIPPLE. PICK UP RBP.
12:30 - 13:45	1.25	MITIGATE	MTG PLANNED - MITIGATION		TIH WITH PRODUCTION TUBING, RBP AND ON/OFF TOOL.
13:45 - 14:00	0.25	MITIGATE	MTG PLANNED - MITIGATION		WITH 218 JOINTS IN THE HOLE, SET RBP. UP WEIGHT 32K, DOWN WEIGHT 30K. PULL 10K OVER 3 TIMES TO ENSURE RBP IS SET. TOP OF BRP IS @ 6,727'. LAY DOWN 1 SINGLE.
14:00 - 14:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		PUMP FRESH WATER WITH BIOCIDES DOWN THE CASING TO LOAD THE WELLBORE. PUT PACKER FLUID CHEMICALS IN RIG PIT. LOAD RIG PIT WITH FRESH WATER TREATED WITH BIOCIDES. ROLL RIG PIT TO MIX CHEMICALS.
14:30 - 15:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		BREAK FOR CREW LUNCH
15:00 - 16:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		REVERSE CIRCULATE WELLBORE WITH PACKER FLUID.
16:00 - 16:20	0.33	MITIGATE	MTG PLANNED - MITIGATION		TEST RBP TO 500 PSI FOR 15 MINUTES. GOOD TEST.
16:20 - 17:15	0.92	MITIGATE	MTG PLANNED - MITIGATION		BLEED OFF PRESSURE. LAY DOWN 2 SINGLES. WITH 215 JOINTS IN THE HOLE, LAND TUBING ON HANGER. EOT @ 6,635'. RIG DOWN FLOOR. NIPPLE DOWN BOPS AND NIPPLE UP PRODUCTION TREE.
17:15 - 17:40	0.42	MITIGATE	MTG PLANNED - MITIGATION		TEST WELLHEAD, WELLBORE AND RBP TO 2,500 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.
17:40 - 18:00	0.33	MITIGATE	MTG PLANNED - MITIGATION		WINTERIZE RIG AND PUMP.
18:00 - 00:00	6.00	MITIGATE	MTG PLANNED - MITIGATION		WSI, MITIGATION COMPLETE.