

HALLIBURTON

iCem[®] Service

EXTRACTION OIL & GAS-EBUS

Date: Monday, December 24, 2018

MT FED Maplewood 8W-20-5 Surface

Job Date: Saturday, December 22, 2018

Sincerely,

Bryce Hinsch

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary4

2.0 Real-Time Job Summary 7

 2.1 Job Event Log7

3.0 Attachments..... 10

 3.1 Extraction MT FED Maplewood 8W-20-5 Surface Job Chart10

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **MT FED Maplewood 8W-20-5** cement **surface** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 20 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Fort Lupton

The Road to Excellence Starts with Safety

Sold To #: 369404		Ship To #: 3691144		Quote #:		Sales Order #: 0905363747					
Customer: EXTRACTION OIL & GAS -				Customer Rep: Chad Kelly							
Well Name: MT FED MAPLEWOOD			Well #: 8W-20-5		API/UWI #: 05-123-42164-00						
Field: WATTENBERG		City (SAP): GREELEY		County/Parish: WELD		State: COLORADO					
Legal Description: NE NW-9-5N-65W-892FNL-1752FWL											
Contractor:				Rig/Platform Name/Num: Cartel 41							
Job BOM: 7521 7521											
Well Type: HORIZONTAL OIL											
Sales Person: HALAMERICA\HX38199				Srv Supervisor: Adam Covington							
Job											
Formation Name											
Formation Depth (MD)		Top		Bottom							
Form Type					BHST						
Job depth MD		1621ft			Job Depth TVD						
Water Depth					Wk Ht Above Floor						
Perforation Depth (MD)		From		To							
Well Data											
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft	
Casing	0	9.625	8.921	36	8 RD	J-55	0	1621	0	0	
Open Hole Section			13.5				0	1621	0	0	
Tools and Accessories											
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make		
Guide Shoe	9.625			1621		Top Plug	9.625	1	HES		
Float Shoe	9.625					Bottom Plug	9.625		HES		
Float Collar	9.625			1576		SSR plug set	9.625		HES		
Insert Float	9.625					Plug Container	9.625	1	HES		
Stage Tool	9.625					Centralizers	9.625		HES		
Fluid Data											
Stage/Plug #: 1											
Fluid #	Stage Type	Fluid Name			Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
1	Red Dye Spacer	Red Dye Spacer			30	bbl	8.33			5	

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
2	SwiftCem	SWIFTCEM (TM) SYSTEM	575	sack	13.5	1.74		7.5	9.2
9.17 Gal		FRESH WATER							
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	Fresh Water	Fresh Water	122	bbl	8.33			8.5	
Cement Left In Pipe		Amount	45 ft		Reason			Shoe Joint	
Mix Water:		pH 7	Mix Water Chloride:		0 ppm		Mix Water Temperature:		50°F °C
Cement Temperature:		55 °F °C	Plug Displaced by:		8.33 lb/gal		Disp. Temperature:		50°F °C
Plug Bumped?		Yes	Bump Pressure:		550 psi		Floats Held?		Yes
Cement Returns:		20 bbl m3	Returns Density:		13.5 lb/gal		Returns Temperature:		## °F °C
Comment TD-1621' OH-13.5", TP-1621' 9 5/8" 36#, FLOAT COLLAR AT 1576'. WATER-- 50 DEGREES, PH 7, CHLORIDES-0, SULFATES-0. FCP-550 PSI. TOOK TO 1475 PSI. 20 BBLS OF CEMENT BACK TO SURFACE. 1 BBL BACK WHEN CHECKING FLOATS.									

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq. No.	Activity	Graph Label	Date	Time	Source	PS Pump Press (psi)	DH Density (ppg)	Comb Pump Rate (bbl/min)	Pump Stg Tot (bbl)	Comments
Event	1	Call Out	Call Out	12/22/2018	05:30:00	USER					CREW WAS CALLED OUT BY COORDINATOR FOR AN ON LOCATION TIME OF 1100
Event	2	Depart Yard Safety Meeting	Depart Yard Safety Meeting	12/22/2018	07:20:00	USER					MET WITH HES CREW AND DISCUSSED ROAD CONDITIONS, TRAFFIC AND DIRECTIONS.
Event	3	Depart Shop for Location	Depart Shop for Location	12/22/2018	07:30:00	USER					LEFT YARD FOR LOCATION. JOURNEY MANAGEMENT WAS MADE.
Event	4	Arrive At Loc	Arrive At Loc	12/22/2018	08:30:00	USER					ARRIVED AT LOCATION. GOT NUMBERS FROM COMPANY MAN. PERFORMED A HAZARD HUNT. TD-1621' OH-13.5", TP-1621' 9 5/8" 36#, FLOAT COLLAR AT 1576'. WATER-- 50 DEGREES, PH 7, CHLORIDES-0, SULFATES-0.
Event	5	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	12/22/2018	10:00:00	USER					MET WITH HES CREW MEMBERS AND DISCUSSED PINCH POINTS, TEAM LIFTS AND LIFTING TECHNIQUES.
Event	6	Safety Meeting - Pre Job	Safety Meeting - Pre Job	12/22/2018	12:30:00	USER	13.00	8.55	0.00	18.00	MET WITH HES AND RIG CREW MEMBERS TO DISCUSS JOB PROCEDURE, PRESSURES AND SAFETY PROCESSES.
Event	7	Start Job	Start Job	12/22/2018	12:47:48	COM4	10.00	8.92	0.00	0.00	FILLED LINES WITH 3 BBLs OF FRESH WATER. 2 BPM,

											43 PSI. FULL RETURNS.
Event	8	Test Lines	Test Lines	12/22/2018	12:50:30	COM4	49.00	8.58	0.00	3.00	PRESSURE TESTED LINES TO 2500 PSI. AFTER PERFORMING A 500 PSI KICKOUT TEST AND A 5TH GEAR STALL. NO LEAKS.
Event	9	Pump Spacer 1	Pump Spacer 1	12/22/2018	12:53:35	COM4	22.00	8.52	0.00	3.00	PUMPED 20 BBLS OF FRESH WATER SPACER AT 5 BPM, 88 PSI. FULL RETURNS.
Event	10	Pump Spacer 2	Pump Spacer 2	12/22/2018	12:59:40	COM4	98.00	8.51	5.00	0.00	PUMPED 10 BBLS OF DYE WATER SPACER AT 5 BPM, 90 PSI. FULL RETURNS.
Event	11	Pump Cement	Pump Cement	12/22/2018	13:02:09	COM4	82.00	8.36	5.00	0.00	PUMPED 178 BBLS (575 SKS) OF 13.5#, 1.74y, 9.2wr CEMENT AT 7.5 BPM, 230 PSI. FULL RETURNS.
Event	12	Check Weight	Check Weight	12/22/2018	13:06:11	COM4	241.00	13.51	7.60	25.30	USED PRESSURIZED MUD SCALES TO WEIGH UP CEMENT. CEMENT WEIGHED UP AT 13.5#.
Event	13	Check Weight	Check Weight	12/22/2018	13:20:58	COM4	227.00	13.46	7.60	137.70	USED PRESSURIZED MUD SCALES TO WEIGH UP CEMENT. CEMENT WEIGHED UP AT 13.5#.
Event	14	Shutdown	Shutdown	12/22/2018	13:28:38	COM4	44.00	14.83	0.00	183.40	SHUT DOWN TO GET READY TO DROP PLUG AND WASH UP ON TOP OF IT.
Event	15	Drop Top Plug	Drop Top Plug	12/22/2018	13:31:18	COM4	13.00	19.85	0.00	0.00	ADAM COVINGTON DROPPED HALLIBURTON 9 5/8" TOP PLUG. CO. MAN WITNESSED.
Event	16	Pump Displacement	Pump Displacement	12/22/2018	13:31:21	COM4	13.00	19.86	0.00	0.00	PUMPED 122 BBLS OF FRESH WATER DISPLACEMENT. AT 8.5 BPM, PRESSURE GOT UP TO 400 PSI. SLOWED DOWN AS

											PER CO. MAN.
Event	17	Bump Plug	Bump Plug	12/22/2018	13:55:50	COM4	1417.00	7.71	0.00	128.40	BUMP PLUG. FCP-550 PSI. TOOK TO 1475 PSI. HELD FOR A MINUTE AS PER CO. MAN.
Event	18	Other	Check Floats	12/22/2018	13:57:58	COM4	1209.00	7.68	0.00	128.40	bled pressure off to truck. GOT 1 BBL BACK TO TRUCK WHEN FLOW STOPPED INDICATING THAT THE FLOATS HELD.
Event	19	End Job	End Job	12/22/2018	13:59:19	COM4	17.00	7.68	0.00	128.40	20 BBLs OF CEMENT BACK TO SURFACE.
Event	20	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	12/22/2018	14:10:00	USER	21.00	-0.80	4.20	161.10	MET WITH HES CREW MEMBERS AND DISCUSSED BLOW DOWN PROCEDURE, WASH UP, TEAM LIFTS AND PINCH POINTS.
Event	21	Depart Location Safety Meeting	Depart Location Safety Meeting	12/22/2018	15:20:00	USER					MET WITH HES CREW MEMBERS AND DISCUSSED HOURS OF OPERATION, SPEED LIMITS AND FOLLOWING DISTANCES.
Event	22	Depart Location	Depart Location	12/22/2018	15:30:00	USER					THANK YOU FOR CHOOSING HALLIBURTON.

3.0 Attachments

3.1 Extraction MT FED Maplewood 8W-20-5 Surface Job Chart

