

Graphic file not found  
(chevronlogo.png)

Well Name: STROH H12-18  
UWI: 0512330488  
Job :OTHER

Daily Operations	
Start Date	Summary
4/28/2022	RANGER CREW TO LOC. HELD SAFETY MEETING. IWP- TBG 1100 PSI, CSG 1100 PSI & SUR 0 PSI. MIRU CRANE & WIRELINE TRUCK. RUN GAUGE RING. RIH DOWN TO 6831' KB AND JET CUT TBG. ( DROP SN & 256' OF TBG TO PSTD ). POOH WIRELINE, SWI, RDMOL W/WIRELINE.
5/9/2022	CREW TO LOC. HELD SAFETY MEETING. IWP 1125 PSI ON TBG & CSG 0 PSI ON SUR. MIRU RPS FLOWBACK CREW. START INCINERATING WELL. MIRU RANGER CEMENT CREW. GET PRESSURE DOWN TO 540 PSI. START PUMPING DOWN THE TBG UP THE CSG. PUMP 30 BBLs DOWN THE TBG, TO KILL THE TBG, PUMP 6 BBL LCM PILL WITH 2.4 BAGS DYNAFIBER, 1.5 BAG PHENOSEAL. PUMP 25.6 BBLs DISP. LET LCM SIT FOR 30 MIN. CONT. TO PUMP DOWN TBG UP CSG CATCHING CIRCULATION AFTER 35 BBLs. PUMP ADDITIONAL 110 BBLs. ROLL HOLE TOTAL W 145 BBLs. PUMP 5 BBLs FW, FOLLOWED BY 35 SKS 7.17 BBLs 15.8 PPG G-NEAT CEMENT WITH RETARDER. EST CEMENT COVERAGE 513 FT IN TBG & CSG. DISP W/24.6 BBLs FW. 1/2 BBL OVER DISPLACE. EST TOC @ 6318 FT. RDMOL W/FLOWBACK. RDMOL W/CEMENT CREW. PLACE TA TAG ON WELL. SECURE WELL. SDFN. MOVE TO NEXT LOCATION AND SET UP.

Graphic file not  
found  
(chevronlogo.png  
)

Well Name: STROH H12-18  
UWI: 0512330488  
Job :Abandon

Time Log			
Start Date 3/27/2023	End Date 3/27/2023	Activity HESMTG	Comment HELD PRE-JOB SAFETY MEETING, REVIEW JSA, FILL OUT PTW, REVIEW SIF HAZARDS & MITIGATIONS, REINFORCE SWA, REVIEW POTENTIAL WELL CONTROL ISSUES & MITIGATIONS PER THE PHASE 3 RA. (WSEA2-A)
Start Date 3/27/2023	End Date 3/27/2023	Activity UNITMOV	Comment MOVE IN & SPOT RIG. SHUT DOWN DUE TO WEATHER
Start Date 3/28/2023	End Date 3/28/2023	Activity HESMTG	Comment HELD SAFETY MEETING & REVIEW JSA. CHECK PRESSURES. SITP 0, SICP 0, SISURFACE 0 PSI.
Start Date 3/28/2023	End Date 3/28/2023	Activity R/U	Comment RIG UP RIG & EQUIPMENT.
Start Date 3/28/2023	End Date 3/28/2023	Activity BOPTST	Comment TEST ALL BOP COMPONENTS 250-350 PSI LOW/ 2000 PSI HIGH FOR 5 MINUTES EACH. (WSEA 9-A) PERFORM 30 MINUTE BRADENHEAD TEST. NO PRESSURE, NO FLOW
Start Date 3/28/2023	End Date 3/28/2023	Activity CSGTST	Comment PRESSURE TEST CASING TO 1500 PSI. FELL TO 1493 PSI. LESS THAN 1% DECLINE. (WSEA 6-A)
Start Date 3/28/2023	End Date 3/28/2023	Activity TBGCUTDH	Comment RU WIRELINE. RIH & CUT TUBING @ 4269'. RD WIRELINE.
Start Date 3/28/2023	End Date 3/28/2023	Activity BOPN/U	Comment FLOWCHECK 15 MINUTES. NO FLOW. (WSEA 10-A) ND WELLHEAD. NU 5K BOP, 2-3/8" PIPE RAMS & BLIND RAMS (WSEA 8-A)
Start Date 3/28/2023	End Date 3/28/2023	Activity CC	Comment CIRCULATE WELL CLEAN
Start Date 3/28/2023	End Date 3/28/2023	Activity TBGPULL	Comment PULL & TALLY TUBING.
Start Date 3/28/2023	End Date 3/28/2023	Activity PKRPLG	Comment RU WIRELINE. RIH & SET CIBP @ 4169' W/ 2SKS. TOC 4143'. RIH & SET CIBP (COURTESY PLUG) @ 2420'. RD WIRELINE.
Start Date 3/28/2023	End Date 3/28/2023	Activity TIH	Comment RUN IN HOLE W/ TUBING TO 2420'.
Start Date 3/28/2023	End Date 3/28/2023	Activity WELLSI	Comment SECURE WELL. PICK UP LOCATION. SDFN.
Start Date 3/29/2023	End Date 3/29/2023	Activity HESMTG	Comment HELD SAFETY MEETING & REVIEW JSA. CHECK PRESSURES. SITP 0, SICP 0, SURFACE 0 PSI.
Start Date 3/29/2023	End Date 3/29/2023	Activity CMTPLUG	Comment RU CEMENTERS. PUMP 10 SKS 15.8 PPG G CEMENT ON TOP OF CIBP SET @ 2420'. (COURTESY PLUG). TOC 2320'.RD CEMENTERS
Start Date 3/29/2023	End Date 3/29/2023	Activity TOH	Comment PULL TUBING TO 1200'.CIRCULATE CLEAN. PULL REST OF TUBING.
Start Date 3/29/2023	End Date 3/29/2023	Activity PERF	Comment RU WIRELINE. PERFORATE @ 930'. RD WIRELINE
Start Date 3/29/2023	End Date 3/29/2023	Activity BOPN/D	Comment RD FLOOR. ND BOP. NU MASTER VALVE.
Start Date 3/29/2023	End Date 3/29/2023	Activity CC	Comment CIRCULATE 2X BOTTOMS UP. WELL CLEAN.
Start Date 3/29/2023	End Date 3/29/2023	Activity OPSUS	Comment WAIT ON CEMENTERS. NPT 3 HRS

Graphic file not  
found  
(chevronlogo.png  
)

Well Name: STROH H12-18  
UWI: 0512330488  
Job :Abandon

Time Log			
Start Date 3/29/2023	End Date 3/29/2023	Activity CMTPLUG	Comment RU CEMENTERS. PUMP SURFACE PLUG. 390 SKS 15.8 PPG G CEMENT FROM 930' TO SURFACE. 20 SKS TOP OFF (410 TOTAL) RD CEMENTERS.
Start Date 3/29/2023	End Date 3/29/2023	Activity R/D	Comment RIG DOWN RIG & EQUIPMENT