



## Extraction Oil & Gas Completion Report

Date: 12/12/2016		AFE #: 221602	
Well Name: Frank Cavanaugh 1		County: Weld	State: Colorado
Wellbore Info:	Total Depth MD: 0 ft	KOP: 0 ft	KB: 10 ft
	Total Depth TVD: 0 ft	Liner Top: N/A ft	Tubing: N/A
Surface Casing:	10.75"		
Intermediate:	0		
Prod. Liner:	0		
Frac String:	None		

### Cost Summary

Item	Concord	\$5,000.00	\$0.00	\$0.00	Daily Total	\$6,600.00
	Slaugh Fishing	\$550.00	\$0.00	\$0.00	Cum. Total	\$15,750.00
		\$0.00	\$0.00	\$0.00		
		\$0.00	\$0.00	\$0.00		
Completion Supervisor:		Day: Randy Williams	Cost:	SEC		\$1,050.00
		Night:	Cost:			\$0.00

Crucial notes: (Information placed here will be forwarded to all following sheets)

### Summary of Operations

Date: 12/12/16

Rig: Concord #11

07:30 - Safety Meeting, start and warm up equipment  
 08:00 - TIH w/ 6.75" cone bit, 8- 3.5" DC, tbq to 450' taf fill, RU PS  
 09:30 - Clean out to 610' fell thru, continue IH tag bridge @ 845' circ to 952' fell thru circ clean for 15 min  
 10:30 - Continue swivel IH and wash fill to 1193' circ clean, continue IH  
 13:00 - Got stuck @ 1280' work free, circ 30 min until cleaned up, continue IH  
 15:00 - Getting heavy mud @ 1378', start adding water to thin out mud  
 15:30 - Circ clean @ 1440', TOOH and stand back tbq and DC's  
 17:00 - Drain pump and lines, Secure well and SDFN