

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	20	16	42	0	60	0	0	60	CALC
SURF	13+1/2	9+5/8	36	0	1,340	700	0	1,340	CALC
1ST	8+3/4	7	23	0	7,437	843	200	7,437	CBL
2ND	6+1/4	4+1/2	11.6	0	11,980	363	6,679	11,980	CALC

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom

Details of work:

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
PIERRE	0		<input type="checkbox"/>	<input type="checkbox"/>	
SUSSEX	3,450		<input type="checkbox"/>	<input type="checkbox"/>	
HYGIENE	4,082		<input type="checkbox"/>	<input type="checkbox"/>	
SHARON SPRINGS	7,096		<input type="checkbox"/>	<input type="checkbox"/>	
NIOBRARA	7,197		<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

*****CONFIDENTIAL*****

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Mickenzie Gates

Title: Regulatory Assistant Date: 5/16/2011 Email: mickenzie_gates@eogresources.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
<u>Attachment Checklist</u>			
2537701	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
400162169	Directional Survey **	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<u>Other Attachments</u>			
400157887	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date
Permit	off hold--paper logs rec'd 1/11/12. CBL/GR/CCL/VDL #2446745 in file.	2/14/2012 7:39:54 AM
Permit	still on hold--waiting on paper logs, attached surface cement summary, oper. indicated attached DS is final. questioned BHL footages: should be 782 NFL and 983 FWL in Sec. 18.	12/19/2011 7:54:07 AM
Permit	still on hold--req'd surf. cmt. info (rec'd liner & intermed.) paper logs, question on DS -- final?	11/21/2011 11:14:13 AM
Permit	Rec'd D.S. as e-mail attachment; imported and replaced defective D.S. survey. WO logs	7/25/2011 10:07:00 AM
Permit	e-mailed Mickenzie Gates to re-send final D.S.; attached file won't open. Need all logs.	7/22/2011 7:36:16 AM
Engineer	changed cement tops per MG @ EOG	3/3/2011 2:25:33 PM

Total: 6 comment(s)