

Downhole Schematic for N Parachute EF08A-34 P27 595



Project :North Piceance

API # :05045202880000

Surface Location :SESE Sec 27 T5S - R95W 6th PM

Area : N Parachute

County :

BHL : SENE-34-5S-95 W 6th PM

As Of :

GL : 6650.0 ft

KB to GL : 22.5 ft

KB : 6672.5 ft

Set @ 120	Casing Details									
	Section	Hole	Casing	Mass	Set At	Length	Thread	Grade	Description	
	Conductor	26.000	16	0	120	120			Line Pipe	
	Surface	12.250	9.625	0	1,837	2	LT&C	K-55	Shoe	
			9.625	36	1,836	44	LT&C	J-55	Casing	
			9.625	0	1,792	2	LT&C	K-55	Float Collar	
			9.625	36	1,790	1,762	LT&C	J-55	Casing	
			9.625	36	28	5	ST&C	J-55	Well Head pup jt	
			9.625	36	23	27	LT&C	J-55	Landing Jt	
	Production	8.750	5	0	10,411	2	Butt		Shoe	
4.5			11.6	10,410	22	Butt	S-80	Shoe Joint		
5			0	10,388	2	Butt		Float collar		
4.5			11.6	10,386	1,484	Butt	S-80	Casing		
4.5			11.6	8,902	22	Butt	S-80	Marker Jnt		
4.5			11.6	8,880	2,274	Butt	S-80	Casing		
4.5			11.6	6,606	22	Butt	S-80	Marker Jnt.		
4.5			11.6	6,584	6,587	Butt	S-80	Casing		
Cement Details										
Section	Sequence	Top	Density	Blend / Additives						
Conductor	Tail	0	13.0	Class G / Cello Flake 1/4lb/sk						
Surface	Lead	0	11.0	11.0 LitFill / +6%D053+2.0%D079+0.2%D046+0.25lb/skD029						
	Tail	1,478	12.5	12.5 LiteFill / +6.0%D053+0.2%D046+0.25lb/skD029+0.15%D013+0.2%D065						
Production	Lead	2,692	12.5	NPR / +5.0%D044+2.0%D079+0.5%D182+1.2%D013+0.2%D046+0.25lb/sk D029						
	Tail	5,588	13.0	Rockies Correct / +5.0%D044+35.0%D035+3.0%D020+0.5%D182+0.75%D112+0.4%D201+0.2%D065+0.2%D046+0.25lb/skD029						
Set @ 1837	Perforations									
	Stage 10									
	Date	From	To	Shots				9,096	9,097	3
	06/01/2012	7,506	7,507	3				9,062	9,063	3
		7,479	7,480	3				8,994	8,995	3
		7,432	7,432	3				8,963	8,964	3
		7,414	7,415	3				8,944	8,945	3
		7,397	7,398	3				8,923	8,924	3
	2000 ft	7,375	7,376	3		Stage 5A				
		7,331	7,332	3		Date	From	To	Shots	
7,309		7,310	3		05/18/2012	8,895	8,896	3		
7,291		7,292	3	8,879		8,880	3			
7,278		7,279	3	8,839		8,840	3			
			8,826	8,827		3				
			8,792	8,793		3				
2500 ft	7,759	7,760	3				8,759	8,760	3	
	7,725	7,726	3				8,725	8,726	3	
	7,709	7,710	3				8,709	8,710	3	
	8,669	8,670	3				8,669	8,670	3	
	8,649	8,650	3				8,649	8,650	3	
3000 ft	7,169	7,170	3		Stage 5B					
	7,154	7,155	3		Date	From	To	Shots		
	7,136	7,137	3		05/22/2012	8,895	8,896	3		
	7,105	7,106	3	8,879		8,880	3			
	7,086	7,087	3	8,839		8,840	3			
7,053	7,054	3	8,826	8,827		3				
			8,792	8,793		3				
4000 ft	7,759	7,760	3				8,759	8,760	3	
	7,725	7,726	3				8,725	8,726	3	
	7,709	7,710	3				8,709	8,710	3	
	8,669	8,670	3				8,669	8,670	3	
	8,649	8,650	3				8,649	8,650	3	
4500 ft	6,953	6,954	3		Stage 6					
	6,890	6,891	3		Date	From	To	Shots		
	6,847	6,848	3		05/22/2012	8,613	8,614	3		
	6,827	6,828	3	8,600		8,601	3			
	6,807	6,808	3	8,587		8,588	3			
6,772	6,773	3	8,556	8,557		3				
6,759	6,760	3	8,523	8,524		3				
5000 ft	10,237	10,238	3				8,507	8,508	3	
	10,215	10,216	3				8,491	8,492	3	
	10,195	10,196	3				8,468	8,469	3	
	10,170	10,171	3				8,414	8,415	3	
	10,098	10,099	3				8,374	8,375	3	
6000 ft	10,068	10,069	3		Stage 7					
	10,039	10,040	3		Date	From	To	Shots		
	9,994	9,995	3		05/23/2012	8,333	8,334	3		
	9,972	9,973	3	8,305		8,306	3			
	9,953	9,954	3	8,260		8,261	3			
			8,247	8,248		3				
			8,220	8,221		3				
6500 ft	10,237	10,238	3				8,206	8,207	3	
	10,215	10,216	3				8,181	8,182	3	
	10,170	10,171	3				8,142	8,143	3	
	10,098	10,099	3				8,126	8,127	3	
	10,068	10,069	3				8,110	8,111	3	
7000 ft	10,039	10,040	3		Stage 8					
	9,994	9,995	3		Date	From	To	Shots		
	9,972	9,973	3		05/25/2012	8,085	8,086	3		
	9,953	9,954	3	8,055		8,056	3			
	10,195	1,019	3	8,038		8,039	3			
			8,019	8,020		3				
			8,006	8,007		3				
7500 ft	9,909	9,910	3				7,977	7,978	3	
	9,881	9,882	3				7,946	7,947	3	
	9,869	9,870	3				7,899	7,900	3	
	9,836	9,837	3				7,853	7,854	3	
	9,759	9,760	3				7,824	7,825	3	
8000 ft	9,717	9,718	3		Stage 9A					
	9,682	9,683	3		Date	From	To	Shots		
	9,645	9,646	3		05/29/2012	7,795	7,796	3		
	9,631	9,632	3	7,779		7,780	3			
	9,603	9,604	3	7,763		7,764	3			
			7,746	7,747		3				
			7,719	7,720		3				
8500 ft	9,515	9,516	3				7,678	7,679	3	
	9,497	9,498	3				7,657	7,658	3	
	9,479	9,480	3				7,610	7,611	3	
	9,454	9,455	3				7,547	7,548	3	
	9,428	9,429	3				7,524	7,525	3	
9000 ft	9,378	9,379	3		Stage 9B					
	9,343	9,344	3		Date	From	To	Shots		
	9,306	9,307	3		05/31/2012	7,795	7,796	3		
	9,277	9,278	3	7,779		7,780	3			
	9,217	9,218	3	7,763		7,764	3			
			7,746	7,747		3				
			7,719	7,720		3				
9500 ft	9,193	9,194	3				7,678	7,679	3	
	9,172	9,173	3				7,657	7,658	3	
	9,161	9,162	3				7,610	7,611	3	
	9,135	9,136	3				7,547	7,548	3	
							7,524	7,525	3	
Set @ 10411	PBTd @ 10386									
	TD @ 10437									