

## Current Completion

KB: 8174'  
DF: 0.0'  
GR: 8168'

## Harry Willis 7-4

API: 05 055 06225

330' FNL & 2170' FEL, NWNE/4  
Sec 4, T29S, R69W  
Huerfano county Colorado

Cement top surface

Cement bottom 50'

cement top 1650'  
cement bottom 1700"

13 3/8", 48#, @ 206  
cmt with 280 sxs. TOC at surface

8 5/8", 24#, H-40 csg @ 1675'  
cmt with 200 sxs. TOC at surface

### D&C: 7/29/2000

OH 2022' - 2247'

Stim: 3000 gal HCL

IP: 330 MCFD @ 355 FTP

9/15/200: clean out w/ CTU  
to 2247', SICP 515#

10/20/2000: SI CP 506 PSIG

TOC @ 1900

CIBP @ 2000'

2 7/8". 6.5#, N-80 tbg EOT at 1831  
59jts

5 1/2" 14#, J-55 set at 2022'  
150 sks

OH 2022' - 2247'

TD = 2247'