

Inspected Facilities

Facility ID: 275370 Type: WELL API Number: 123-22626 Status: PR Insp. Status: PR

Cement

Cement Contractor

Contractor Name: Schlumberger

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____

Cement Volume (sx): _____

Good Return During Job: _____

Cement Type: _____

Comment: BASIC RIG #1662 ON LOCATION. PUMPED NIOBRARA BALANCE PLUG: PUMPED 40 SXS 15.8 PPG CEMENT. PUH TO 4880' RU CEMENTERS. PUMPED SUSSEX BALANCE PLUG: 40 SXS 15.8 PPG CEMENT. WOC

Corrective Action: _____

Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
681901507	INSPECTION APPROVED	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3969941