

**FORM  
INSP**Rev  
X/15**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

10/13/2016

Submitted Date:

10/13/2016

Document Number:

674004488**FIELD INSPECTION FORM**

Loc ID 328237 Inspector Name: Carlile, Craig On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_

**Operator Information:**OGCC Operator Number: 100322Name of Operator: NOBLE ENERGY INCAddress: 1625 BROADWAY STE 2200City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION  
☐ FOLLOW UP INSPECTION REQUIRED  
☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**2 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**Contact Information:**

Contact Name	Phone	Email	Comment
,		NBL_DJBU_Inspections@NB LENERGY.COM	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
247942	WELL	PR	08/25/1997	GW	123-15740	STROH H 12-04	AO

**General Comment:**

**Location**Overall Good: ☒**Signs/Marker:**

Type	DRILLING/RECOMP		
Comment:			
Corrective Action:		Date:	

**Emergency Contact Number:**

Comment:

Corrective Action:  Date:

Overall Good: ☒**Spills:**

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment: ☐ Multiple Spills and Releases?**Venting:**

Yes/No			
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**Facility ID: 247942 Type: WELL API Number: 123-15740 Status: PR Insp. Status: AO**Cement**Cement ContractorContractor Name: Bayyou

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): \_\_\_\_\_

Cement Volume (sx): 10 SacksGood Return During Job: YESCement Type: Type G

Comment: Witness running tubing inside 2 7/8 inch to bottom, 7063 ft., good circulation.  
 15 Sacks type G placed on top of cibp.  
 Start 2:20 PM  
 Finish 2:46 PM

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Workover**Comment: Bayou 6

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
674004488	INSPECTION APPROVED	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3977915">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=3977915</a>