

Inspection Photos
Operator: Kinder Morgan
Location/API #: 083-06731
Date: 4-26-2019



Photo 1. View of the southern project area from the southeastern corner facing westward. Loose soils present around the perimeter of the project area will rapidly erode.



Photo 2. View of the eastern project area from the southeastern corner facing northward.



Photo 3. View of a silt trap in the southwestern project area. Silt trap is not properly sized or stabilized, and outlet is not present. Evidence of overflow observed.



Photo 4. View of the western project area from the northwestern edge facing southward. Exposed soils are loose and eroding. Loose perimeter soil present.



Photo 5. View of check dams along northeastern edge of the project area. Exposed soil will rapidly erode into ditches.