

State of Colorado  
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
402273428

Date Received:  
12/27/2019

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

2 of 2 CAs from the FIR responded to on this Form

2 CA Completed  
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10412  
Name of Operator: AUSCO PETROLEUM INC  
Address: 113 N SANTA FE AVENUE  
City: FLORENCE State: CO Zip: 81226

Contact Name and Telephone:  
Name: \_\_\_\_\_  
Phone: ( ) \_\_\_\_\_ Fax: ( ) \_\_\_\_\_  
Email: \_\_\_\_\_

Additional Operator Contact:

Contact Name	Phone	Email
<u>Tim Hart</u>	<u>303-999-5420</u>	<u>thart@fremontpetroleum.com</u>

COGCC INSPECTION SUMMARY:

FIR Document Number: 689901537  
Inspection Date: 12/04/2019 FIR Submit Date: 12/09/2019 FIR Status: \_\_\_\_\_

Inspected Operator Information:

Company Name: INCREMENTAL OIL & GAS (FLORENCE) LLC Company Number: 10417  
Address: 113 N SANTA FE AVE  
City: FLORENCE State: CO Zip: 81226

LOCATION - Location ID: 431629

Location Name: Grouper Number: 09-28 County: FREMONT  
Qtrqtr: NESE Sec: 28 Twp: 19S Range: 69W Meridian: 6  
Latitude: 38.365983 Longitude: -105.110030

FACILITY - API Number: 05-043-00 Facility ID: 431630

Facility Name: Grouper Number: 09-28  
Qtrqtr: NESE Sec: 28 Twp: 19S Range: 69W Meridian: 6  
Latitude: 38.365983 Longitude: -105.110030

CORRECTIVE ACTIONS:

1 CA# 135166

Corrective Action: Comply with 1004 Rules. Date: \_\_\_\_\_

Response: CA COMPLETED Date of Completion: 12/27/2019

Operator Comment: The constructed pad was reclaimed, recontoured and topsoil re-distributed to pre-disturbance conditions during the summer of 2019. Re-seeding was postponed until the NRCS-recommended window, and was completed using NRCS-recommended seed mix and application rates using a no-till drill seeder on 12/27/19. Weed-free straw was crimped in while seeding to provide soil stabilization. The site will continue to be monitored until final stabilization vegetation thresholds have been established to at least 80% of pre-disturbance levels. Please see attached photos. Reclamation activities have been completed in accordance with 1004 rules.

COGCC Decision: \_\_\_\_\_

COGCC Representative: \_\_\_\_\_

**2** CA# 135167

Corrective Action: Install or repair required BMPs per Rule 1002.f.(2)C

Date: 01/03/2020

Response: CA COMPLETED

Date of Completion: 12/12/2019

Operator Comment: Immediately prior to the COGCC inspection on 12/9/19, Operator personnel were actively repairing and maintaining stormwater BMPs and had just left the location to tend to pressing tasks on another location. Field personnel returned the next day and continued BMP repair/maintenance/replacement, completing this work on 12/12/19. New straw wattle, properly trenched in with surrounding soil properly compacted or seeded, has been completed and all stormwater BMPs will be inspected and maintained at least every 30 days until the site meets final reclamation thresholds of 80% pre-disturbance levels. Please see attached photos. Stormwater BmPs have been installed and repaired in accordance with Rule 1002.f.(2)C.

COGCC Decision: \_\_\_\_\_

COGCC Representative: \_\_\_\_\_

**OPERATOR COMMENT AND SUBMITTAL**

Comment: Reclamation activities have been completed in accordance with 1004 rules. Stormwater BmPs have been installed and repaired in accordance with Rule 1002.f.(2)C.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Chris Del Hierro

Signed: \_\_\_\_\_

Title: Agent

Date: 12/27/2019 8:12:18 PM

**ATTACHMENT LIST**

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
402273430	Location photo
402273431	Photo of seeded road
402273432	Seeded road 2
402273433	Road view 3
402273434	seeded pad 1
402273435	seeded recontoured pad 2
402273436	Straw wattle installation 1
402273437	Straw wattle installation 2

Total Attach: 8 Files